

13:55	0.00					Stop Pumping - STOPPED TO TIGHTEN CASING SWEDGE
13:59	1,350.00					Displace - ENGAGED PUMP TO RESUME REACHED MAX PRESSURE
14:00	0.00					Stop Pumping - RELEIVED PRESSURE COMPANY MAN MADE DECISION TO INCREASE KICK OUTS TO 1700
14:03	0.00					Displace - DISPLACED WELL 3 BBL AT 1000-1200 PSI UNTIL LOST RETURNS AT INITIAL SHUT DOWN
14:37	1,315.00					Bump Plug - LAND PLUG HOLD PRESSURE FOR 5 MINUTES 1315 PSI CALCULATED DISPLACEMENT NO CEMENT TO SURFACE
14:43	0.00					Check Floats - FLOATS HELD 1 BBL BACK
14:45	0.00					Rig Out
14:47	0.00					Wash Up Truck - WASH UP TO CELLAR
16:00	0.00					Leave Location