



BRADENHEAD TEST REPORT

Step 1. Record all tubing and casing pressures as found.
 Step 2. Sample now, if intermediate or surface casing pressure >25 psi. In sensitive areas, 1 psi.
 Step 3. Conduct Bradenhead test.
 Step 4. Conduct intermediate casing test.
 Step 5. Send report to BLM within 30 days and to OGCC within 10 days. Include wellbore diagram if not previously submitted or if wellbore configuration has changed since prior program. Attach gas and liquid analyses if sampled.

1. OGCC Operator Number: 10312
 2. Name of Operator: Prospect Energy LLC
 3. BLM Lease No: None
 4. API Number: 05-069-06258
 5. Multiple completion? Yes No
 6. Well Name: Qtr Qtr, Sec, Twp, Rng. Number: 30-13
 Meridian: NE NW SCL 30 T8N R6B W
 8. County: Larimer
 9. Field Name: Ft. Collins
 10. Minerals: Fee State Federal Indian
 11. Date of Test: 3/28/2023
 12. Well Status: Flowing Shut In
 Gas Lift Pumping Injection
 Clock/Intermittent
 Plunger Lift
 13. Number of Casing Strings: Two Three Liner?

14. **STEP 1: EXISTING PRESSURES**

Record all pressures as found	Tubing: Fm: 50	Tubing: Fm:	Prod. Casing: Fm: 7	Intermediate Csg: Fm:	Surface Casing: Fm: 0
-------------------------------	----------------	-------------	---------------------	-----------------------	-----------------------

15. **STEP 2: See instructions above.**

16. **STEP 3: BRADENHEAD TEST**

Buried valve? Yes No Confirmed open? Yes No

With gauges monitoring production, intermediate casing and tubing pressures, open surface casing (bradenhead) valve (if no intermediate casing, monitor only the production casing and tubing pressures.) Record pressures at five minute intervals. Define characteristics of flow in "Bradenhead Flow" column using letter designations below:
 O = No Flow; C = Continuous; D = Down to 0; V = Vapor
 H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

BRADENHEAD SAMPLE TAKEN?
 Yes No Gas Liquid

Character of Bradenhead fluid: Clear Fresh
 Sulfur Salty Black
 Other: (describe)

Sample cylinder number:

Elapsed Time (Min:Sec)	Fm: Tubing:	Fm: Tubing:	Production Casing PSIG	Intermediate Casing PSIG	Bradenhead Flow:
00:	50		7		0
05:	50		7		0
10:	50		7		0
15:	50		7		0
20:	50		7		0
25:	50		7		0
30:	50		7		0

Note instantaneous Bradenhead PSIG at end of test: > 0

17. **STEP 4: INTERMEDIATE CASING TEST**

Buried valve? Yes No Confirmed open? Yes No

With gauges monitoring production casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals. Characterize flow in "Intermediate Flow" column using letter designations below:
 O = No Flow; C = Continuous; D = Down to 0; V = Vapor
 H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

INTERMEDIATE SAMPLE TAKEN?
 Yes No Gas Liquid

Character of Intermediate fluid: Clear Fresh
 Sulfur Salty Black
 Other: (describe)

Sample cylinder number:

Elapsed Time (Min:Sec)	Fm: Tubing:	Fm: Tubing:	Production Casing PSIG	Intermediate Casing PSIG	Intermediate Flow:
00:					
05:					
10:					
15:					
20:					
25:					
30:					

Note instantaneous Intermediate Casing PSIG at end of test: >

18. Comments:

19. **STEP 5: See instructions above.**

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed by: Mike Staab Title: Lease Operator Phone: 307-299-0095
 Signed: *[Signature]* Title: Date: 3/28/2023
 WITNESSED BY: Title: Agency: