

WORK COMPLETE

UPRC 33-7F



Well Pad: UPRC 33-7F

Location ID #: 328006

Legal Description: SENE SEC33 T4N R66W

County: Weld

Date Work Completed: April 10, 2023

***Reclamation Price:** \$5152.00

*Reclamation Price includes cost of Reclamation/Baseline Plan.

Activity Report

On April 10, 2023, UPRC 33-7F was deep ripped to a depth of 18-inches, vibrashanked and disced for seedbed preparation, then a drill was used to apply Triple Super fertilizer and cover crop seed. Two bales of certified weed free straw were blown across site then crimped into dirt as a soil stabilization parameter on 0.5 acres (0.3 acres of pad, 0.2 acres of road).

Photos



Photo 1. Photo point for the former UPRC 33-7F production facility before work was completed.



Photo 2. Photo point for the former UPRC 33-7F production facility after work was completed.