



Treatment Report

Customer: Civitas Resources

Job #: JOB00141922

Rep: Kenny
Graham

Rig: Cartel 11

Job Date: Nov 27 @ 20:11

Supervisor: Vitalijs
Neverdasovs

Well: SHELTON 25W-25-01

Time Requested:

Job Type: US Primary

UWI: SHELTON 25W-25-01

Time Arrived: Nov 29 @ 03:11

Casing-
Surface

Surface: SHELTON 25W-25-01

Time Released: Nov 29 @ 10:11

1 Grade	TBD	1 Size (mm, in)	9.625	1 Weight (kg/m, 36 lb/ft)
BHCT (°C, °F)	91	BHST (°C, °F)	108	Float Depth (m, 1866 ft)
Funnel Vis (sec/L, sec/qt)	TBD	Max Pressure (MPa, psi)	2500	Mud Density (kg/m3, lb/gal) 8.5
Mud Type	WATER	Plug Size (mm, in)	9 5/8	Plug Type Rig Supplied
TMD (m, ft)	1907	TVD (m, ft)	1800	

Treatment Info:	Tonnes Used:	Tonnes Not Used:	0.00
Preflush:	10m3 Fresh Water & 20m3 MAG Mark	Circulation Time:	3
		Slurry Temp:	70
		Bulk Sample:	Yes
Displace:	144.3m3 Fresh Water	Water Temp:	68
		Water Sample:	Yes
		Bulk Temp:	25
		Slurry Sample:	Yes
Slurry Returns:	30 Plug Bumped:	Yes Pump Out Lines:	Float Held:
			Yes

Time	Pressure MPa	Annular Pressure MPa	Volume Per Stage m3	Total Stage Volume m3	Rate m3/min	Treatment Detail
02:50	0.00					Arrive on Location - ARRIVED ON LOCATION. CUSTOMER REQUESTED CREW AT 03:00. RIG IS RINNING CASING
03:15	0.00					TEST WATER : TEMP 68/ CHLORIDES 110/ PH 8
03:40	0.00					P TANKS WHERE SET UP SO FAR AWAY FROM THE RIG. USED ALL IRON/HOSES STILL NEEDED 100' TO GET TO THE RIG. CALLED OFFICE TO HOT SHOT MORE IRON.
06:15	0.00					EXTRA IRON ARRIVED.
06:50	0.00					Safety Meeting - PRE JOB SAFETY MEETING WITH ALL PERSONEL
07:18	3200.00		5		3.0	Start Pressure Test - FILL LINES AND PRESSURE TEST
07:21	402.00		10		5.0	PUMP FRESH WATER
07:23	415.00		20		5.0	PUMP DYE
07:29	803.00		195.9		6.0	Pump Slurry - BATCH/ WEIGHT/ PUMP 764 SKS/ 195.9 BBLS 13.3 PPG SLURRY.
08:08	0.00			0.00		Stop Pumping - SHUTDOWN/ DROP TOP PLUG

08:13	820.00		110		6.5	Displace - FRESH WATER DISPLACEMENT.
08:47	0.00		110			Stop Pumping - GOT CEMENT TO SURFACE. PER CUSTOMER REQUEST SHUT DOWN AND WAIT FOR 5 MINUTES.
08:52	920.00		20		5.0	Displace - CONTINUE DISPLACEMENT
08:57	750.00		14.3		3.0	Slow Rate Pumping - SLOW RATE
09:00	1250.00			144.30		Bump Plug - BUMP PLUG/ 30 BBLS CEMENT TO SURFACE.
09:02	0.00					CHECK FLOATS/ 0.5 BBL BACK
09:30	0.00					Wash Up Truck
09:45	0.00					Rig Out



Customer: CIVITAS

Date: 11/29/2022

Ticket: 141922

Location: SHELTON 25W-25-01

Well Name: SHELTON 25W-25-01

Job Type: SURFACE

Magnum Unit #: 1015

