



P&A Wellbore For State

Well Name: BOOTH N25-11

Land, Original Hole, 5/6/2023 6:33:15 AM		Well Header							
MD (ftKB)	Vertical schematic (actual)	Surface UWI 0512322680		Business Unit Rockies		Gov Auth Dist		Prod Tree Loc Land	
		Orig. KB to Gnd (ft) 10.00	Original Spud Date 2/18/2005	Abandon Date		Well Sub-Status PA		High Pres N	
		Comment STATE SHOWS SHUT IN SINCE OCT 2016. FIELD OPS NOTICE- FLOWLINES ABANDONED PER RULE 1103, RCVD 10/28/17.							
		Surface Location (Congressional)							
		Quarter 3 NE	Quarter 4 SW	Section 25	Township 5	Twtnshp N Range N 67	Rng E/W W	Latitude (°) 40.369209982	Longitude (°) -104.844016019
		Wellbore Sections							
		Section Des		Hole Size (in)		Act Top (ftKB)		Act Btm (ftKB)	
		SURFACE		12 1/4		10.0		436.0	
		PRODUCTION		7 7/8		436.0		7,650.0	
		Casing Strings							
		Csg Des		Run Date	OD (in)	Wt/Len (lb/ft)	Grade	Top Depth (MD) (ftKB)	Set Depth (MD) (ftKB)
		Surface		2/18/2005	8 5/8	24.00	?	10	411
		Production Casing		2/21/2005	4 1/2	11.60	M-80	10	7617
		Cement							
		Des			Start Date		Top (ftKB)		Btm (ftKB)
		SURFACE CASING CEMENT			2/18/2005		10.0		411.0
		PRODUCTION CASING CEMENT			2/22/2005		6,651.0		7,617.0
		Balanced Plug (Tubing and Annulus)			4/7/2023		1,989.0		2,489.0
		Balanced Plug (Tubing and Annulus)			4/12/2023		64.0		611.0
		Zone Statuses							
		Zone Name	Status Date	Status	Fluid Type	Job			Prod Method
		CODELL	3/17/2005	PR		DRILLING/COMPLETION - ORIGINAL, 2/18/2005 00:00			
		CODELL	4/6/2023	Closed		Abandon Well - Permanent, 4/5/2023 06:30			
		Perforation Data							
		Linked Zone		Explosive Type	Entered Shot Total	Top (ftKB)		Btm (ftKB)	Date
		CODELL, Original Hole			80	611.0		611.0	4/12/2023
1,980.0						1,980.0	4/11/2023		
1,989.0						1,989.0	4/6/2023		
2,489.0						2,489.0	4/6/2023		
7,447.0						7,467.0	2/25/2005		
		Stimulation Intervals							
		Zone			Start Date		Top (ftKB)		Btm (ftKB)
		CODELL, Original Hole			3/14/2005		7,447.0		7,467.0
		Other In Hole							
		Run Date	Des			Make	OD (in)	Top (ftKB)	Btm (ftKB)
		4/6/2023	Cast Iron Bridge Plug w/ 2 SX Cement; 7051-7079; 4/6/2023				3.99	7,371.0	7,399.0
		4/6/2023	Cement Retainer				3.99	2,389.0	2,391.0
		4/6/2023	Cast Iron Bridge Plug w/ 2 SX Cement; 7371-7399; 4/6/2023				3.99	7,051.0	7,079.0
		4/12/2023	Cement				3.99	1,959.0	1,985.0
		Logs							
		Date	Type				Depth Top (MD) (ftKB)		Btm (ftKB)
		2/22/2005	COMPENSATED DENSITY				3,800		7,606.0
		2/22/2005	INDUCTION				10		7,626.0
		2/25/2005	CEMENT BOND				6,500		7,553.0
		Plug Back Total Depths							
		Date	Type		Com				PBTD (ftKB)
		2/21/2005	FILL		DEPTH LOGGER ON CBL				7,554
		2/21/2005	FLOAT COLLAR		TOP OF FLOAT COLLAR				7,573