



Treatment Report

Customer: Civitas Resources

Job #: JOB00141941

Rep: Kenny
Graham

Rig: Cartel 11

Job Date: Nov 30 @ 20:11

Supervisor: Vitalijs
Neverdasovs

Well: SHELTON 25W-25-03

Time Requested:

Job Type: US Primary
Casing-
Surface

UWI: SHELTON 25W-25-03

Time Arrived: Dec 01 @ 00:12

Surface: SHELTON 25W-25-03

Time Released: Dec 01 @ 05:12

1 Grade	TBD	1 Size (mm, in)	9.625	1 Weight (kg/m, 36 lb/ft)
BHCT (°C, °F)	91	BHST (°C, °F)	108	Funnel Vis TBD (sec/L, sec/qt)
Mud Type	WBM	Plug Size (mm, in)	9.625	Plug Type T&B PDC
TMD (m, ft)	1850	TVD (m, ft)	1832	

Treatment Info: Tonnes Used: Tonnes Not Used: 0.00

Preflush: 10m3 MAG Mark & 10m3 Fresh Water

Displace:

Time	Pressure MPa	Annular Pressure MPa	Volume Per Stage m3	Total Stage Volume m3	Rate m3/min	Treatment Detail
21:00	0.00	0.00		0.00		Arrive on Location - BOL : 12:00
21:01	0.00	0.00		0.00		TALKED WITH COMPANY MAN
21:03	0.00	0.00		0.00		WATER TESTED: PH-8; CHLORIDES-110 ; TEMP 72 DEGREES
21:05	0.00	0.00		0.00		RIG UP
02:25	0.00	0.00		0.00		Safety Meeting
02:58	93.00	0.00	5 BBLS	0.00	3 BPM	5 BBLS AHEAD FOR PRESSURE TEST
03:01	3000.00	0.00		0.00		Start Pressure Test - PRESSURE TEST-LOW: 1000 HIGH: 3000
03:03	0.00	0.00		0.00		End Pressure Test
03:04	350.00	0.00	20	0.00	5 BPM	Pump Preflush - 10 BBLS OF FRESH WATER
03:06	350.00	0.00	10	0.00	5 BPM	Pump Preflush - 10 BBLS OF MAG MARK
03:16	1000.00	0.00	196	0.00	7 BPM	Pump Slurry - TAIL-MAG S 13.3; 764 SKS; YEILD: 1.44 CUFT/SK; MIX WATER: 7.01 GAL/SK; WET SAMPLE TESTED
03:51	0.00	0.00		0.00		Stop Pumping
03:52	0.00	0.00		0.00		Drop Plug - COMPANY MAN VERIFIED

04:04	350.00	0.00	20 BBLS	0.00	4 BPM	Displace
04:07	480.00	0.00	50 BBLS	0.00	6 BPM	Displace
04:17	818.00	0.00	100 BBLS	0.00	5 BPM	Displace
04:22	655.00	0.00	120 BBLS	0.00	3 BPM	Displace - SHUT DOWN TO STAGE CEMENT; CEMENT TO SURFACE 10 BBLS
04:38	655.00	0.00	144 BBLS	0.00	3 BPM	Displace - CIRC PRESS-760 PSI; BUMPED AT1500 PSI
04:38	0.00	0.00		0.00		HOLD FOR 2 MINS
04:40	0.00	0.00		0.00		Check Floats - .5 BBL BACK
05:40	0.00	0.00		0.00		Rig Out



Customer: CIVITAS

Date: 12/01/2022

Ticket: 141941

Location: SHELTON 25W-25-3

Well Name: SHELTON 25W-25-3

Job Type: SURFACE

Magnum Unit #: 1015

