

Daily Operations	
Start Date	Summary
2/21/2023	CREW TO LOC, JSA, SM, SIP (T - 950, C - 950, S -0) MIRU, PSI TEST BOP & ACCUMALATOR, REVERSE CIRC & INCINERATE TBG TO 150 PSI, REVERSE CIRC WB CLEAN, ND WH, NU BOP. TOH W/ 163 JTS 2 3/8, SDFN 2 LOADS HOT FW 60 BBLS TO NGL
2/22/2023	CREW TO LOC, JSA, SM, SIP (T - 0, C - 0, S -0) TOH LD 60 JTS 2 3/8, RIH SET CIBP @ 6594', POOH, RIH W/ DB & 2 SKS POOH, RIH SET CIBP @ 4005', POOH, RIH W/ DB & S SKS, POOH, RIH SET CIBP @ 2420, POOH, RIH W/ RBL LOG FROM 1800 TO SURFACE
2/23/2023	NO OPS DUE TO SUB ZERO TEMPS, CHEVRON SAFETY MEETING
2/24/2023	CREW TO LOC, JSA, SM, SIP (C - 0, S -6) TIH W/ 2 3/8 TBG, PUMP 10 SK PLUG, TOH W/ TBG, RIH JET CUT CSG @ 1705', CONDITION WB, SDFN 1 LOAD HOT FW 1 LOAD TO REP
2/25/2023	CREW TO LOC, JSA, SM, SIP (C - 0, S -0) ND, BOP, UNLAND 4.5" CSG, NU BOP, LD 39 JTS CSG & 1 CUT, TIH W/ TBG TO 1728', PUMP 158' BALANCE PLUG (47 SKS G NEAT), TOH TO 1572, REVERSE CIRC 7 BBLS, NO CMT RETURNED, TOH W/ TBG, SDFN 1 LOAD HOT FW 1 LOAD TO REP
2/27/2023	CREW TO LOC, JSA, SM, SIP (S -0) CHECK SIP, TIH W/ TBG TAG TOC @ 1540', TOH W/ TBG TO 920', PUMP BAL PLUG FROM 920 TO 416 (185 SKS G NEAT), TOH, WOC 1 LOAD 80 BBL HOT FW 80 BBLS TO REPUBLIC
2/28/2023	CREW TO LOC, JSA, SM, SIP (S -0) CHECK SIP, TIH W/ TBG TAG TOC @ 462', PUMP BAL PLUG FROM 462' TO SURFACE (166 SKS G NEAT),TOH, ND BOP, RDMO 80 BBLS TO REPUBLIC