

DUCO INCORPORATED

Well Servicing Company
 2403 1/2 E. Main - PO Box 416 (mailing)
 Rangely, CO 81648
 Phone (970)-629-1906 or (970)-675-8685

CMT Package

4/13/2023-4/15/2023

INVOICE #1

COMMENTS

All CMT pumped by Duco in
 will be 15.8lbs 1.15 yield class
 G neat.

Hiring Company: Terra

CMT truck operator: Jesus Hernandez
 Pod trailer operator: Gilbert Verduzco
 Labor hand: Raudell Salazar
 Pump Truck #: RCM-4 (Kyle)

Lease: Federal RWF 433-17

PO:
 Company Foreman:

Hour Work Started:
 Hour Work Completed:

BREAKDOWN OF CHARGES	HOURS/QTY.	RATE	AMOUNT
Day Rate for CMT truck and Pod trailer	2.00		\$
sks of cmt	199.00		
Cement Crew Day Rate (2 workers)	2.00		
Crew Sub Per Day (3 workers)	3.00		
Cement Supervisor	2.00		
Work Truck	3.00		
Fuel Surcharge Daily	3.00		
FRC Safety 1502 Iron	2.00		
Travel Time (Hourly)	3.50		
Trucking Equipment out of Rangely	0.00		
Standby	1.00		
Calcium Bag	0.00		
Sugar Bag	0.00		

DESCRIPTION OF WORK PERFORMED:

DUCO Inc.
 Daily Report
 Hiring company: Terra Energy
 Well Name: Federal RWF 433-17
 API: 0504511467
 Surface legal location:
 State: Colorado
 County: Rio Blanco

On day 1 we were on stand by, did a daily system check as well as made sure our onboard pod was full of class G
 Day 2 we mixed and pumped two plugs the first was the 66 SKS leaving CMT from 4614'-3744' Second pump, a retainer with a total of 51 SKS leaving 8 SKS on top with CMT at 2282'-2132' in the open hole, and 2232'-2132' inside the CSG
 Day 3 was the shoe job and surface job first of witch was 60 SKS with a calculated displacement of 15 BBLs leaving CMT from 1193'-1036'
 Surface had a total of 22 SKS leaving CMT from 55'-Surface

SUBTOTAL	\$
SALES TAX	
OTHER	
TOTAL	\$

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees

THANK YOU FOR YOUR BUSINESS!