

Daily Operations	
Start Date	Summary
2/2/2023	IWP: 0 PSI / 0 PSI / 0 PSI HELD PJSM. ND WH, TEST AND NU BOP. POOH. RU WL, SHOOT PERFS (4,085' AND 3,985'), SET CICR (4,035'). RIH STINGER ON TBG 104 JTS. SDFN.
2/3/2023	IWP: 0 PSI / 0 PSI / 0 PSI HOLD PJSM. STING INTO CICR. PUMP 40 SX CMT. POOH. RU WL, SHOOT PERFS (2,500' AND 2,000'), SET CICR (2,400'). RIH STING INTO CICR. PUMP 185 SX CMT. POOH. JET CUT CSG @ 706'. CIRC. SDFN.
2/4/2023	IWP: 0 PSI / 0 PSI HELD PJSM. ND BOP AND WH, UNLAND CSG, NU SPOOL AND BOP. ATTEMPT TO CIRC. LD 2 JTS CSG. ATTEMPT TO CIRC. LD CSG. SECURE WELL AND SDFN. EST RIG MOVE: 2/7
2/6/2023	IWP: 0 PSI HELD PJSM. RIH AND CIRC DOWN TO 706'. RU CMTRS, PUMP 170 SX CMT W/ CC AND POLY. WOC PER COA. SECURE WELL, SDFN. EST RIG MOVE: 2/7
2/7/2023	IWP: 0 PSI TAG TOC @ 371'. PUMP 120 CMT TO SURFACE. ND BOP, NU NIGHT CAP. RR AND RD. MIRU ON PROSPECT CO26-1114 RIG MOVE: 2/7