

Graphic file not  
found  
(chevronlogo.png  
)

Well Name: BOOTH C35-01  
UWI: 0512327157  
Job :Abandon

Daily Operations	
Start Date	Summary
3/7/2023	ISITP-1450 PSI, ISICP-1450 PSI, ISISCP-0 PSI, ROAD RIG AND EQUIPMENT TO LOCATION, HELD SAFETY MEETING, SPOT IN EQUIPMENT AND SELECT FLOW BACK EQUIPMENT, R/U PULLING UNIT, RIG EQUIPMENT AND FLOW BACK IRON, PRES/TEST LINES AND BOP, START INCINERATING GAS FROM TBG WHILE PUMPING DOWN CSG, CONTROL WELL WITH 150 BBLs OF FRESH WATER, RDMO FLOW BACK CREW, N/D TREE, N/UBOP AND TBG EQUIPMENT, STAND BACK 39 STANDS AND L/D REST ON TRAILER, SECURE WELL, WINTERIZE EQUIPMENT, SDFN
3/8/2023	ISICP-0 PSI, ISISCP-0 PSI, HELD SAFETY MEETING, RIG A-PLUS WL, RIH AND ATTEMPT TO SET CIBP @6636' WITH NO SUCCESS, POOH, P/U AND RIH W/NEW CIBP AND SET IT @6636', POOH, RIH AND SPOT CMT ON TOP, POOH, LOAD HOLE W/FRESH WATER AND PERFORM PRESSURE TEST TO 2000 PSI FOR 15 MIN, HELD GOOD, RIH AND SET CIBP @2420', POOH, R/D WL, TIH W/2 3/8 TBG TO 2420', ESTABLISH CIRCULATION, MIX AND PUMP 10 SKS OF NEAT G CMT @15.8PPG AND 1.15 YIELD, LAY DOWN ALL TBG ON TRAILER, SECURE WELL, SDFN.
3/9/2023	ISICP-0 PSI, ISISCP-0 PSI, HELD SAFETY MEETING, WIRELINE RIH AND SHOT SQUEEZE HOLES @772', POOH, ESTABLISH CIRCULATION AND CONDITION HOLE, N/D BOP, N/U WELLHEAD, MIX AND PUMP 10 BBLs OF C/WASH, 5 BBL SPACER AND 285 SKS OF NEAT G CMT @15.8 PPG AND 1.15 YIELD TILL GOT GOOD CMT ON RETURNS, SECURE WELL, RIG DOWN PULLING UNIT AND RIG EQUIPMENT, PREPARE FOR RIG MOVE.