

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

06/27/2023

Submitted Date:

06/29/2023

Document Number:

701007118

FIELD INSPECTION FORM

Loc ID 321798 Inspector Name: Welsh, Brian On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 51065
Name of Operator: LOEB LLC* HERMAN L
Address: P O BOX 838
City: LAWRENCEVILLE State: IL Zip: 62439

Findings:

- 5 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Pelton, Shane	620-617-5870	shane@loeboil.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
208047	WELL	TA	04/10/2014	SI	017-06982	HAROLD 24-13 3	PA

General Comment:

[P&A Inspection](#)

Location

Lease Road:			
Type	Access		
comment:	Trail through farm ground		
Corrective Action:		Date:	

Overall Good:

Signs/Marker:			
Type	WELLHEAD		
Comment:	Lease sign by cathodic rectifier		
Corrective Action:		Date:	

Emergency Contact Number:			
Comment:	<input type="text"/>		
Corrective Action:	<input type="text"/>	Date:	<input type="text"/>

Overall Good:

Spills:				
Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Venting:			
Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:			
Type			
Comment:			
Corrective Action:		Date:	

Inspected Facilities

Facility ID: 208047 Type: WELL API Number: 017-06982 Status: TA Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Hurricane Oilfield

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 2120/2000/1340/491

Cement Volume (sx): 345 SXS

Good Return During Job: YES

Cement Type: Class H Neat

Comment: PEAK WIRELINE, STERLING OILFIELD SERVICES, HALDE WATER, HURRICANE OILFIELD SERVICES. MIRU HURRICANE, PUMP 75 SXS THRU CIRC W/25 SXS ON TOP. MIRU STERLING, POOH W/TBG. MIRU PEAK, RIH W/GUN PERF @ 1340'. MIRU STERLING, RIH W/CIRC TO 1240'. MIRU HURRICANE, PUMP 50 SXS THRU W/10 SXS ON TOP. MIRU STERLING, POOH W/TBG. MIRU PEAK, RIH W/GUN PERF @ 491'. MIRU HURRICANE, RU TO CSG AND BULLHEAD 185 SXS CMT DOWN CSG W/CMT TO SFC.

Corrective Action: _____

Date: _____

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Other	Pass	Other	Pass			

Comment: [Location and access are farmed over](#)

Corrective Action:

Date: _____

Pits: NO SURFACE INDICATION OF PIT