

**FORM
INSP**Rev
X/20

State of Colorado

Oil and Gas Conservation Commission

 1120 Lincoln Street, Suite 801, Denver, Colorado 80203
 Phone: (303) 894-2100 Fax: (303) 894-2109


Inspection Date:

06/28/2023

Submitted Date:

06/29/2023

Document Number:

701007119

FIELD INSPECTION FORM
 Loc ID 321789 Inspector Name: Welsh, Brian On-Site Inspection ☐ 2A Doc Num:
Operator Information:

OGCC Operator Number: 51065

Name of Operator: LOEB LLC* HERMAN L

Address: P O BOX 838

City: LAWRENCEVILLE State: IL Zip: 62439

Status Summary:

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:

4 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested
**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE**
Contact Information:

Contact Name	Phone	Email	Comment
Pelton, Shane	620-617-5870	shane@loeboil.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
208025	WELL	TA	04/10/2014	OBW	017-06960	TEAGUE 34-13 2	PA

General Comment:

P&A Inspection

Location

Lease Road:			
Type	Access		
comment:	Trail through farm ground		
Corrective Action	L	Date:	

Overall Good: ☒

Signs/Marker:			
Type	WELLHEAD		
Comment:	Lease sign by wellhead		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date:

Overall Good: ☒

Spills:					
Type	Area	Volume			

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected FacilitiesFacility ID: 208025 Type: WELL API Number: 017-06960 Status: TA Insp. Status: PA**Cement**Cement ContractorContractor Name: Hurricane Services

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 2000/1340/548Cement Volume (sx): 342 sxsGood Return During Job: YESCement Type: Class H NeatComment:

PEAK WIRELINE, HALDE WATER, STERLING OILFIELD SERVICES, HURRICANE SERVICES. MIRU STERLING, POOH W/TBG. MIRU PEAK, RIH W/GUN PERF @ 1340'. MIRU STERLING, RIH W/CICR TO 1240'. MIRU HURRICANE, PUMP 48 SXS THRU W/11 SXS ON TOP. MIRU STERLING, POOH W/TBG. MIRU PEAK, RIH W/GUN PERF @ 548'. MIRU HURRICANE, RU TO CSG AND BULLHEAD 182 SXS CMT DOWN CSG W/CMT TO SFC.

Corrective Action: _____

Date: _____