



PO Box 329  
Ft Lupton, CO 80621  
(303) 654-9202

123 339-03

Well Name			Rig No.		Date		Field Ticket No.		
Dinnel C26-20			Bohler Rig #7		04/14/23		1306		
State		County		API No.		Customer		Lift Pressure & Pop Off	
CO	Weld	05-123-29433		Chevron - Cody Jones		Lift:	372 PSI	Pop Off:	500 PSI
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name	Water PH	7	CmtType:	G Cement
2900	2883	Surface	Yes		Roger Garcia	CSG Size:	41/2" 11.6#	TBG Size:	N/A
Job Supervisor:					Blake Martinez	TBG Dpth:	672'	Open Hie:	9"
Samuel Dominguez						CSG/ANRL:	10.4 BBLS	TBG Vol:	N/A
Remarks:					Well Information				
G Cement - 249 sks Chem Wash - 10 bbls Sugar - 50 lbs					Description		Depth		
					Casing Cut		640'		
					TOC		Surface		
Customer Signature:									
Time	Injection		Pressure		Cement Slurry		Remarks		
	RATE	BBLS IN	PSI	WEIGHT	YIELD				
07:00						Arrive on location			
07:20						JSA, Rig up			
08:00						JSA on pump schedule			
08:10			500	8.33		Test lines and PRV			
08:15	2	10	200	8.5		Chem Wash Spacer			
08:20	2.5	5	200	8.33		Fresh Water Spacer			
08:22	2.5	46	200	15.8	1.15	Mix and pump 225 sks G Cement			
08:41						Shutdown, stand by for Rig work			
09:10	0.5	5	0	15.8	1.15	Top off with 24 sks G Cement			
09:20						Shutdown, wash pumps and lines			
09:30						JSA, Rig down			
09:40						Leave location			
Unit	Desc	QTY	RATE	TOTAL	UNIT	DESC	QTY	RATE	TOTAL
	Pump and Bulk 1st 5 hrs	1							
	G Cement	249 sks							
	Chem Wash	10 bbls							
	Sugar	501bs							
Sub Total:			Surcharge:		Sales Tax:		Tckt Total:		
Customer Approval:									