

Graphic file not
found
(chevronlogo.png
)

Well Name: DINNEL C26-20
UWI: 0512329433
Job :Abandon

Daily Operations	
Start Date	Summary
4/11/2023	<p>IWP- 7 PSI ON SURFACE CASING 700 PSI ON CASING 700 PSI ON TUBING</p> <p>ROAD RIG TO NEW LOCATION. SPOT IN EQUIPMENT. RU SERVICE UNIT. RU HARDLINE. RU FLOWBACK. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. INCINERATED GAS. ROLLED HOLE WITH FRESH WATER. ND WELLHEAD. NU BOP'S. RU FLOOR. PRESSURE TESTED STACK. STOOD BACK 78 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
4/12/2023	<p>IWP- 2 PSI ON SURFACE CASING 0 PSI ON CASING 0 PSI ON TUBING</p> <p>CREW TRAVEL. HELD SAFETY MEETING. LAID DOWN 145 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. SET CIBPAT 6488'. BAILED 2 SACKS. RD WIRELINE. PRESSURE TESTED CASING/CIBP TO 1500 PSI FOR 15 MIN (HELD). TIH W/ 78 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SET HYDRO MECH CIBPAT 2420'. WAITED ON AXIS CEMENT FROM 1200 TO 1400. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 58BLS FRESH WATER. PUMPED 10 SACKS NEAT G. PUMPED 8BBLs DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 78 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
4/13/2023	<p>IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING. WAITED ON STATES APPROVAL FROM 0730 TO 0830. HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. SHOT HOLES AT 640'. RD WIRELINE. ROLLED HOLE WITH FRESH WATER. SHUT WELL IN FROM 1000 TO 1400. CHECKED FOR FLOW/BUBBLES (NONE). CALLED IN OFFICE. WAITED ON STATES APPROVAL FROM 1400 TO 1500. RU WIRELINE. CUT CASING AT 640'. RD WIRELINE. RD FLOOR. ND BOP'S. SPEARED CASING. NU BOP'S. RU FLOOR. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
4/14/2023	<p>IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 10BBLs CHEM WASH FOLLOWED BY 5BBLs FRESH WATER. PUMPED 249 SACKS NEAT G. LAID DOWN 15 JOINTS OF 4 1/2 11.6# CASING. RD FLOOR. ND BOP'S. TOPPED OFF WELL. RD CEMENT UNIT. SHUT WELL IN. RD SERVICE UNIT. RD HARDLINE. LOCKED/TAGGED OUT WELL. CLEANED LOCATION. SHUT DOWN. CREW TRAVEL.</p>