

OIL AND GAS CONSERVATION COMMISSION

DEPARTMENT OF NATURAL RESOURCES

STATE OF COLORADO



00203920

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

RECEIVED

JAN 27 1971

COLO. OIL & GAS CONS. COMM.

5. LEASE DESIGNATION AND SERIAL NO.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Rex Monahan

3. ADDRESS OF OPERATOR

Box 1231, Sterling, Colorado

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface NW NE Sec. 25-7N-53W, Logan County, Colorado

At proposed prod. zone

"D" Sand

619 ft
2029 ft

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3981 KB

7. UNIT AGREEMENT NAME

Atwood East Waterflood

8. FARM OR LEASE NAME

Kellogg

9. WELL NO. AEU #8

Formerly Kellogg #1

10. FIELD AND POOL, OR WILDCAT

Atwood East

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

NW NE Sec. 25-7N-53W

12. COUNTY

Logan

13. STATE

Colorado

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent
to this work.)

Date of work January 14, 1971

Ran sand to 4350', ran 5 sacks cement to 4312'. Shot casing loose
at 3520' and pulled same. Heavy mud to 230', ran 15 sacks cement to
196', mud to 28', ran 10 sacks cement to base cellar and welded on cap.

Ex Oil Prod.

DVR	<input checked="" type="checkbox"/>
FJP	<input checked="" type="checkbox"/>
HHM	<input checked="" type="checkbox"/>
JAM	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operator

DATE January 27, 1971

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR

O & G CONS. COMM.

DATE

JAN 29 1971

CONDITIONS OF APPROVAL, IF ANY: