



99999999

RESERVATION COMMISSION OF COLORADO

stented and Federal lands.
are lands.

RECEIVED

MAY 11 1970

COLO. OIL & GAS CONS. COMM.

5. LEASE DESIGNATION AND SERIAL NO.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Water Injection Well		7. UNIT AGREEMENT NAME Atwood East Unit	
2. NAME OF OPERATOR Rex Monahan 075-05248		8. FARM OR LEASE NAME Fiebig	
3. ADDRESS OF OPERATOR Box 1231, Sterling, Colorado 80751		9. WELL NO. AEU 14-I Formerly #3 Fiebig	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface SW SW 25-7N-53W, Logan County, Colorado At proposed prod. zone 660 fsl 660 fwl		10. FIELD AND POOL, OR WILDCAT Atwood - East	
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 25-7N-53W	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3982 Ground		12. COUNTY OR PARISH Logan	
		13. STATE Colorado	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☒ABANDONMENT ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Pumped out plug @ 2700', ran sand to 4408', dumped 5 sacks cement to 4365', worked casing tp 40" tension. Shot @ 3550', came loose and pulled 112 joints. Mud hole to 330', dumped 15 sacks cement to 270', mud to 28', ran 10 sacks cement to base cellar; and welded on cap.

Work completed April 21, 1970.



00203972

DVR	<input checked="" type="checkbox"/>
FJP	<input checked="" type="checkbox"/>
HHM	<input checked="" type="checkbox"/>
JAM	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operator

DATE May 8, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR

O & G CONS. COMM.

DATE

MAY 14 1970

CONDITIONS OF APPROVAL, IF ANY:

Ex Oil Prod.