



PO Box 329
 Ft. Lupton, CO 80621
 (303) 654-9202

Well Name		Rig No.		Date		Field Ticket No.	
DF Ranch 10-42		Axis Rig #718		05/25/23		1460	
State	County	API No.		Customer		Lift Pressure & Pop Off	
CO	Weld	05-123-30030		Civitas - Robbie Dampier		Lift:	1979/1077/556
Pop Off:		1500/500					
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name	Water PH:	Cmt Type:
3052	2750	Plug/Surface	Yes		Geoff Miller	7	G Cement
Job Supervisor:				Employee Name		CSG Size:	TBG Size:
Charles Bachelder				Brian Quesada		5 1/2" 17#	2 7/8" 6.5#
						TBG Dpth:	Open Hl:
						2205/1200/620	N/A
						CSG/ANRL:	TBG Vol:
Remarks:						Well Information	
G Cement - 210 sks Chem Wash - 10 bbls Sugar - 100 lbs DF Ranch 10-42 AFE# 23248 Cost Code: 8523.198 Routing: Trevin F. Robie Dampier 5/26/2023						Description	Depth
						Job #1,2 and 3 EOT	2,205'/1,200'/620'
						Job #1 and 2 TOC	1,941' / 936'
						Job #3 Casing Perfs	150'
						Job #3 TOC	Surface
Customer Signature:							
<i>Robie Dampier</i>							
Time	Injection		Pressure	Cement Slurry		Remarks	
	RATE	BBLs IN	PSI	WEIGHT	YIELD		
12:00						Arrive on location, JSA, Rig up	
13:30						JSA on pump schedule	
13:45	0.5	0.5	2,000	8.33		Test lines and PRV	
13:50	3	5	150	8.33		Break circulation with H2O	
13:55	2	6.14	50	15.8	1.15	Mix and pump 30 sks G Cement	
14:03	2	11.07	50	8.33		Displace with H2O	
14:10						Shutdown, stand by for 2nd plug	
14:40	2	5	100	8.33		Break circulation with H2O	
14:42	2	6.14	50	15.8	1.15	Mix and pump 30 sks G Cement	
14:48	2	5.25	50	8.33		Displace with H2O	
14:51						Shutdown, stand by for surface plug	
15:30	2	5	65	8.33		Break circulation with H2O	
15:35	2	10 / 5	85	8.5/8.33		Chem Wash and Fresh Water Spacer	
15:45	2	26	150	15.8	1.15	Mix and pump 126.9 sks G Cement	
16:00						Shutdown, swap lines to the casing	
16:05	2	3	50	15.8	1.15	Mix and pump 14.64 sks G Cement	
16:08						Shutdown	
16:30	2	1.72	50	15.8	1.15	Mix and pump 8.42 sks G Cement	
16:35						Shutdown, wash pumps and lines	
18:30						JSA, Rig down, Leave location	
Unit	Desc		QTY				
	Pump and Bulk 1st 4 hrs		1				
	G Cement		210 sks				
	Chem Wash		10 bbls				
	Sugar		100 lbs				
	Additional Hours		2 hrs				
Sub Total:							
Customer Approval:							
<i>Robie</i>							