

OIL AND GAS CONSERVATION COMMISSION DEPARTMENT OF NATURAL RESOURCES OF THE STATE OF COLORADO

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

RECEIVED
APR 10 1972



00209140

SUNDRY NOTICES AND REPORTS ON WELLS CONS. COMM.

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO.	
2. NAME OF OPERATOR The Bovaird Supply Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR Box 1032 Kimball, Nebraska 69145		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface C-SW-SE Sec 11, T-7N, - R-53W Cogan County, Colorado At proposed prod. zone		8. FARM OR LEASE NAME Keller	
14. PERMIT NO. 68 437		9. WELL NO. 34-11	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) K.B. 3994, D.F. 3993, GL 3986		10. FIELD AND POOL, OR WILDCAT Wildcat Alpha	
		11. SEC., T., R., MN. OR BLK. AND SURVEY OR AREA C-SW-SE Se 11, T-7N, R--53W	
		12. COUNTY Logan	
		13. STATE Colo.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT ☒Plugging ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work February 22, 1972

Run sand to 4500', dumped 5 sax cement to 4443', worked casing to 38" tension, shot @ 3837', 3710', came loose, pulled same, 115 joints, mud hole to 170', dumped 15 sax cement to 128', mud to 28', run 10 sax cement to base cellar, welded on cap.

DWR	<input checked="" type="checkbox"/>
VP	<input checked="" type="checkbox"/>
HCM	<input checked="" type="checkbox"/>
AT	<input checked="" type="checkbox"/>
JIS	<input checked="" type="checkbox"/>

Ex Gas Prod.

18. I hereby certify that the foregoing is true and correct

SIGNED J. W. "Pete" Peterson TITLE Store Manager

DATE April 6, 1972

(This space for Federal or State office use)

APPROVED BY [Signature] TITLE DIRECTOR
CONDITIONS OF APPROVAL, IF ANY:

DATE APR 12 1972