



00220268

PRODUCTION DEPARTMENT DENVER AREA  
BILLINGS DIVISION DAILY DRILLING REPORT

COLORADO  
DUNE RIDGE  
W. I. 4R  
Exeter

SEP 13 1963

29-7N-52W

RECEIVED  
SEP 16 1963

OIL & GAS  
CONSERVATION COMMISSION SEPTEMBER 13, 1963  
OWN INTEREST DRILLING

TD 4525/8/6/46. Running logs. Core #2 4465-4486.  
Rec 21'.

4465-4466 Shale and sand  
4466-4471 Shale and sand streaks  
4471-4473 Siltstone  
4473-4475 Shale  
4475-4478 $\frac{1}{2}$  SS  
4478 $\frac{1}{2}$ -4481 Shale and SS  
4481-4486 Shale

DST #2 4475 $\frac{1}{2}$ -4486 (Muddy) open 1 $\frac{1}{2}$  hrs - good blow.  
Rec 970' S11 MW (9.1 bbls) BHT 147 $^{\circ}$ , FP's 72-458, ✓  
ISIP 1257 (15 min), FSIP 1129 (45 min) MCP 2533.  
Reamed core hole and drill 4486 to 4525.

PRODUCTION DEPARTMENT DENVER AREA  
BILLINGS DIVISION DAILY DRILLING REPORT

COLORADO  
DUNE RIDGE  
W.I. 4R  
Exeter

SEP 11 1963

SEP 12 1963

OIL & GAS  
CONSERVATION COMMISSION

OWN INTEREST DRILLING

SEPTEMBER 11, 1963

29-7N-52W

451/8/4/435. Coring. Drilled 7-7/8" hole to 4446.  
Dev: 1 $\frac{1}{8}$ " at 4070, 1" at 4171. Elev: GR 4104. KB  
4112.  
Mud: 9.9 x 76 x 5.2. ✓

PRODUCTION DEPARTMENT DENVER AREA  
BILLINGS DIVISION DAILY DRILLING REPORT

COLORADO  
DUNE RIDGE  
W. I. 4R  
Exeter

SEP 10 1963

RECEIVED  
SEP 11 1963

OIL & GAS  
CONSERVATION COMMISSION

OWN INTEREST DRILLING

SEPTEMBER 10, 1963

"FR" 4016/8/3/4016. Drilling. Located 460 feet from the south line and 3300 feet from the west line of Section 29, T7N, R52W, Logan County, Colorado.  
Elev: 4102 GR  
Drilling Contractor - Exeter Drilling Co.  
Spudded 4 PM 9-7-63. Drilled 12 $\frac{1}{4}$ " hole to 311. Cmt'd new 2 $\frac{1}{2}$ " J-55 8-5/8" csg at 298 w/160 sx reg, 2% gel, 2% CaCl<sub>2</sub>. Plug down 9 PM 9-7-63. Cement circulated. WCC 12 hrs. Dev: 3/4 $^{\circ}$  at 1035 and 2011, 1 $\frac{1}{4}$  $^{\circ}$  at 2980 and 3243.  
Mud: 9.3 x 55. ✓

DN

PRODUCTION DEPARTMENT DENVER AREA  
BILLINGS DIVISION DAILY DRILLING REPORT

RECEIVED  
SEP 17 1963

OIL & GAS  
OWN INTEREST DRILLING  
CONSERVATION COMMISSION

SEPTEMBER 14, 15, 16, 1963

COLORADO  
DUNE RIDGE  
W. I. 4R  
Exeter

SEP 16 1963

TD 4524/8/9/0. (Schl. measurement). Prep to drill.  
Ran logs: Induction, ML and Micro caliper, proximity,  
MLL w/ caliper, GRS, E Log, 6 temp profile survey's  
and continuous Dev. Survey. Finished 4:45 PM 9-14-63.  
Conditioned hole. Ran DST #3A 4449-4464 (Straddle).  
Top packers failed. Dev: 1" at 4524. DST #3 4452 $\frac{1}{2}$ -  
4464 (Straddle) Muddy. Open 5 hrs. Weak blow. Rec  
165' (1.4 bbls) MCW. FP's 14-89. No ISIP. FSIP 1745  
(1 hr). All previous measurements should be corrected  
up hole 1 foot to adjust to Schlum measurements. Cor-  
rected depths as follows:

Core Top Muddy 4452 (-340)  
DST #1 4452 $\frac{1}{2}$ -4464  
DST #2 4474 $\frac{1}{2}$ -4485  
Core Top Obj. Sd. 4474 (-362)

✓