

# HALLIBURTON

iCem<sup>®</sup> Service

## **CRESTONE PEAK RESOURCES-EBUS**

Ft. Lupton District, Colorado

**For: Josh Johnson**

Date: Saturday, March 25, 2023

## **COSSLETT EAST**

Weld County

COSSLETT EAST 1L-22H-H168 9.625 SURFACE

Job Date: Saturday, March 25, 2023

Sincerely,

**Cody Haley**

## Legal Notice

---

### Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

## Table of Contents

---

Cementing Job Summary .....	4
Executive Summary .....	4
Job Overview .....	5
Water Field Test .....	7
Actual Pump Schedule.....	7
Real-Time Job Summary .....	8
Job Event Log.....	8
Attachments.....	11
COSSLETT EAST 1L-22H-H168 9.625 SURFACE-Custom Results (1).png .....	11

## 1.0 Cementing Job Summary

---

### 1.1 Executive Summary

---

Halliburton appreciates the opportunity to perform the cementing services on the COSSLETT EAST 1L-22H-H168 9.625 SURFACE. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

**Approximately 30 bbls of cement were returned to surface.**

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

**Halliburton Rockies Cement Team**

## 1.2 Job Overview

Job Details	
API #:	123-51952
City, County:	Erie, Weld
Field:	WATTENBERG
Legal Description:	SENE S22 T1N R68W

Job Times		
	Date (mm/dd/yyyy)	Time (hh:mm)
Requested Time On Location:	03/25/2023	6:00
Called Out Time:	03/25/2023	00:00
Arrived On Location:	03/25/2023	1:00
Job Started:	03/25/2023	8:22
Job Completed:	03/25/2023	9:47
Departed Location:	03/25/2023	11:30

	Description	Units	Value
1	Surface temperature at the time of the job	degree F	25
2	Mud type (OBM, WBM, Synthetic, Water, Brine)	-	WBM
3	Mud density	ppg	8.6
4	Casing set depth (shoe)	ft	2543
5	TVD	ft	2552
6	Float collar depth	ft	2495
7	Length of rate hole	ft	10
8	Previous casing shoe depth	ft	607

9	Pre-job mud circulation time	hh:mm	00:15
10	Pre-job mud circulation rate	bpm	10
11	Pre-job mud circulation volume	bbls	175
12	Mud circulation pressure at start of cement	psi	300
13	Annual flow before the start of job	Y/N	Y
14	Pipe movement during cement job	Y/N	N
15	Calculated displacement	bbls	192.8
16	Job displaced by	Rig/HES	HES
17	Estimated returns % during job	%	100
18	Fluid returns to surface	Spacer/Cement, bbls	10/30
19	Final circulation pressure, rate prior to plug bump	psi @ bpm	860
20	Number of Centralizers	-	
21	Number of bottom plugs	-	0

### 1.3 Water Field Test

---

	Recorded Value	Unit	Acceptable Limit	Potential Problems if Values Exceed the Limit
<b>pH</b>	7		6.0 - 8.0	Chemicals in water can cause severe retardation
<b>Temperature</b>	60	F	60 - 80 F	Can can pre-mature setting of cement
<b>Chlorides</b>	200	ppm	3000 ppm	Can shorten thickening time

### 1.4 Actual Pump Schedule

---

	Density (ppg)	Volume (bbls)	Yield (ft <sup>3</sup> /sk)	Water Requirement (gal/sk)	Bulk Sacks (sks)	Total Water (gals)
<b>Spacer Fluid</b>	8.33	10				
<b>Cement</b>	14.2	176	1.15	5.74	860	4966
<b>Lead Cement</b>						
<b>Tail Cement</b>						
<b>Top Plug</b>	1					
<b>Displacement Fluid</b>	8.33	192.8				

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq No.	Activity	Graph Label	Date	Time	Source	Dwnhole Density (ppg)	Cmb Pump Rate (bbl/min)	Pump B Pressure (psi)	Cmb Stg Total (bbl)	Comments
Event	1	Call Out	Call Out	3/25/2023	00:00:00	USER					Crew called out at 0000 on 3/25/2023 for a requested-on location time of 0600 on 3/25/2023.
Event	2	Safety Meeting	Safety Meeting	3/25/2023	00:25:00	USER					Pre convoy safety meeting discussed route to location and hazards of driving during snowstorm.
Event	3	Crew Leave Yard	Crew Leave Yard	3/25/2023	00:30:00	USER					Crew Leaves yard in convoy at 0030 hrs.
Event	4	Arrive At Loc	Arrive At Loc	3/25/2023	01:00:00	USER					Crew arrived on location at 0100 hrs. Meet with costumer TD 2552', 12.25 OH, TP 2543 9.625' 36#, FC 2495', TVD 2552', P/C 607' 13.375 54.5#, WBM WEIGHT 8.6 PPG.

Event	5	Safety Meeting - Pre Rig-Up	Safety Meeting - Pre Rig-Up	3/25/2023	05:15:00	USER					Discuss hazards around rig up area.
Event	6	Rig-Up Completed	Rig-Up Completed	3/25/2023	06:15:00	USER	8.28	0.00	5.89	0.00	Rig up completed.
Event	7	Safety Meeting - Pre Job	Safety Meeting - Pre Job	3/25/2023	08:15:00	USER	7.92	0.97	6.38	24.66	Pre job safety meeting discussed all hazards prior to job and reviewed job procedure.
Event	8	Start Job	Start Job	3/25/2023	08:22:52	NONE	7.89	0.00	-2.17	0.19	Start recording data.
Event	9	Test Lines	Test Lines	3/25/2023	08:24:35	NONE	8.53	0.00	48.40	2.68	Pressure tested HES lines to 3200 psi, electronic kick outs working.
Event	10	Pump Spacer 1	Pump Spacer 1	3/25/2023	08:29:00	NONE	8.44	0.00	41.27	0.00	Pumped 10 bbls of green dye spacer @2bpm.
Event	11	Pump Cement	Pump Cement	3/25/2023	08:32:21	NONE	8.59	4.28	168.48	0.07	Pumped 176 bbls (860 sks) of SwiftCem cement @14.2ppg, 1.15ft3, 5.74 gal/sack. Pre calculated mix gallons was 4966 gal. Average rate was 7 bpm with 560 psi on the line. Estimated 30 bbls back to surface.
Event	12	Shutdown	Shutdown	3/25/2023	09:06:13	NONE	15.92	0.00	71.03	215.46	Shutdown to drop top plug.

Event	13	Drop Top Plug	Drop Top Plug	3/25/2023	09:08:11	NONE	15.17	0.00	20.12	215.46	Top plug Verified by DSR.
Event	14	Pump Displacement	Pump Displacement	3/25/2023	09:08:16	NONE	15.10	0.00	19.91	0.00	Pumped 192.8 bbls of freshwater displacement, Average rate was 7 bpm with 400 psi on the line.
Event	15	Bump Plug	Bump Plug	3/25/2023	09:45:58	NONE	8.42	0.00	1626.56	184.53	FCP @3bpm was 850 psi, bumped up to 1460 psi.
Event	16	Check Floats	Check floats	3/25/2023	09:46:40	NONE	8.41	0.00	1634.74	184.53	1.5 bbls back to pump truck floats are holding.
Event	17	End Job	End Job	3/25/2023	09:47:43	NONE	8.28	0.00	12.61	184.53	Stop recording data.
Event	18	Safety Meeting - Pre Rig-Down	Safety Meeting - Pre Rig-Down	3/25/2023	10:00:00	USER					Discuss blow down and any new hazards that could have come up during job.
Event	19	Rig-Down Completed	Rig-Down Completed	3/25/2023	11:00:00	USER					Rig down completed.
Event	20	Pre-Convoy Safety Meeting	Pre-Convoy Safety Meeting	3/25/2023	11:15:00	USER					Fit for duty check and check road conditions.
Event	21	Crew Leave Location	Crew Leave Location	3/25/2023	11:30:00	USER					Crew departs location. Thank you for using Halliburton.

3.0 Attachments

3.1 COSSLETT EAST 1L-22H-H168 9.625 SURFACE-Custom Results (1).png

