



Oil AND GAS CONSERVATION COMMISSION DEPARTMENT OF NATURAL RESOURCES STATE OF COLORADO

File in duplicate for Patented and Federal lands.
 File in triplicate for State lands.

RECEIVED

FEB 16 1982

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
 Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. LAND, OIL & GAS CONSL. COMM.
2. NAME OF OPERATOR Bogwell Energy Corporation		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR Six Broadway Exec. Park Suite 100, 6600 N. Harvey, OK. City, OK 73116		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 150' NE of C S w/4 Sec. 25-34S-42W, Baca Co. Colo. At proposed prod. zone		8. FARM OR LEASE NAME Huston Houston
14. PERMIT NO. 811607		9. WELL NO. 1-25
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3585' GR		10. FIELD AND POOL, OR WILDCAT Wildcat
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 25-34S-42W
		12. COUNTY Baca
		13. STATE Co.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work Start 1-27-82 Completed 1-29-82

Pumped 2 sks. hulls & 15 sks. cement to 2640' - Pressured to 750 lbs.


Shot 4 1/2" casing loose @ 2308' & layed down to 1380'

Pumped 25 sks. cement 1380' to 1300' & displaced w/mud

Layed down rest of casing

Put bridge and 10 sks. cement 40' to 3'

Cut off 8 5/8", 3' below ground & weld on plate



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Owner - Midwest Casing Pull DATE 1-29-82

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR
 O & G Cons. Comm.

DATE

FEB 19 1982

CONDITIONS OF APPROVAL, IF ANY: