

State of Colorado  
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
403478653

Receive Date:

---

Report taken by:

**Site Investigation and Remediation Workplan (Supplemental Form)**

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

**OPERATOR INFORMATION**

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	<b>Phone Numbers</b>
Address: 1001 17TH STREET #1600		Phone: (970) 778-2314
City: DENVER State: CO Zip: 80202		Mobile: (970) 778-2314
Contact Person: Jake Janicek	Email: jjanicek@caerusoilandgas.com	

**PROJECT, PURPOSE & SITE INFORMATION**

**PROJECT INFORMATION**

Remediation Project #: 24100 Initial Form 27 Document #: 403077093

**PURPOSE INFORMATION**

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: \_\_\_\_\_

**SITE INFORMATION**

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 482116	API #: _____	County Name: GARFIELD
Facility Name: Savage (Rulison) 5L	Latitude: 39.465038	Longitude: -107.914348	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NWSW	Sec: 5	Twps: 7S	Range: 94W Meridian: 6 Sensitive Area? Yes

**SITE CONDITIONS**

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Rangeland

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

**Other Potential Receptors within 1/4 mile**

Occupied structures are present 1060 feet to the northwest, 1100 feet to the northeast, and 840 feet to the east. Cache Creek is 0.19 miles east of the Location and six residential water wells (Permit No. 320331, 194692, 205719, 205726, and 205726-A) are present within 1/4 mile radius.

**SITE INVESTIGATION PLAN**

**TYPE OF WASTE:**

- E&P Waste       Other E&P Waste       Non-E&P Waste
- Produced Water       Workover Fluids
- Oil       Tank Bottoms
- Condensate       Pigging Waste
- Drilling Fluids       Rig Wash
- Drill Cuttings       Spent Filters
- Pit Bottoms
- Other (as described by EPA)

**DESCRIPTION OF IMPACT**

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	To be determined	Pending Investigation

**INITIAL ACTION SUMMARY**

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On May 4, 2022, a produced water release was discovered while conducting separator calibration. The line was isolated, and the leak was stopped. The release was confined to the working surface of the pad and was reported in an Energy & Carbon Management Commission (ECMC) Form 19 Document 403038068. Form 27 Document 403077093 was later submitted to open Remediation Project Number 24100. Based on the results of initial site investigation, the ECMC approved a reduced analyte list of total petroleum hydrocarbons (TPH), xylenes, electrical conductivity (EC), sodium adsorption ratio (SAR), pH, boron, and arsenic via Document 403077093. See the Report of Work Completed (ROWC) associated with Document 403362772 for site investigation details.

**PROPOSED SAMPLING PLAN**

**Proposed Soil Sampling**

Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Caerus proposes to advance additional soil borings to delineate the extent of soil impacts. Based on approved Form 27 Document 403077093, soil samples will be submitted for the approved reduced analyte list of TPH, xylenes, EC, SAR, pH, boron, and arsenic. Background soil samples may be collected to characterize native levels of inorganic constituents at the Location.

**Proposed Groundwater Sampling**

Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Proposed Surface Water Sampling**

Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Additional Investigative Actions**

Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

**SITE INVESTIGATION REPORT**

**SAMPLE SUMMARY**

**Soil**

Number of soil samples collected 25  
Number of soil samples exceeding 915-1 25  
Was the areal and vertical extent of soil contamination delineated? No  
Approximate areal extent (square feet) 1200

**NA / ND**

--          Highest concentration of TPH (mg/kg) 3788  
--          Highest concentration of SAR 59.3  
         BTEX > 915-1 Yes  
         Vertical Extent > 915-1 (in feet) 85

**Groundwater**

Number of groundwater samples collected 0  
Was extent of groundwater contaminated delineated? Yes  
Depth to groundwater (below ground surface, in feet)           
Number of groundwater monitoring wells installed           
Number of groundwater samples exceeding 915-1         

         Highest concentration of Benzene (µg/l)           
         Highest concentration of Toluene (µg/l)           
         Highest concentration of Ethylbenzene (µg/l)           
         Highest concentration of Xylene (µg/l)           
         Highest concentration of Methane (mg/l)         

**Surface Water**

0 Number of surface water samples collected  
         Number of surface water samples exceeding 915-1  
If surface water is impacted, other agency notification may be required.

**OTHER INVESTIGATION INFORMATION**

Were impacts to adjacent property or offsite impacts identified?  
        

Were background samples collected as part of this site investigation?  
        

Was investigation derived waste (IDW) generated as part of this investigation?  
Volume of solid waste (cubic yards)          Volume of liquid waste (barrels)         

Is further site investigation required?  
See Proposed Sampling Plan section and the ROWC associated with Document 403362772.

**REMEDIAL ACTION PLAN**

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

**SOURCE REMOVAL SUMMARY**

Describe how source is to be removed.  
The source is a failed dumpline which has been replaced.

**REMEDIATION SUMMARY**

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

On May 19, 2022, initial site investigation was performed. The point of release (POR) was exposed and identified as the flowline associated with the westernmost separator. One soil sample was collected from the POR, and six potholes were advanced in each cardinal direction. A soil sample was collected from the terminus of three of the six potholes. The remaining potholes were assumed impacted. Laboratory results of initial characterization sampling exceeded ECMC Table 915-1 Residential Soil Screening Levels for TPH, xylenes, EC, SAR, boron, pH, and arsenic.

From March 9 through March 21, 2023, soil borings were advanced to delineate the vertical and horizontal extents of soil impacts. Four delineation soil borings (SB01-SB04) were advanced to total depths ranging from 36 to 86 feet bgs. Twenty-one soil samples were collected from the four delineation soil borings. SB03 and SB04 were completed as SVE wells. Laboratory results of drilling assessment samples are compliant with ECMC Table 915-1 Residential Soil Screening Levels with the exception of TPH, xylenes, SAR, pH, and arsenic. See the ROWC associated with Document 403362772 for details.

On May 09, 2023, a pilot test of the SVE wells was performed via mobile SVE system. Airflow was applied to SB03 and SB04 at a rate of 30 to 35 standard cubic feet per minute (SCFM) for 10 minutes prior to collecting an air sample. Airflow was increased to 50 to 55 SCFM for an additional 10 minutes prior to collecting a second air sample. Wells were constantly monitored using a PID and samples were collected during the period of highest PID measurements when the opposing well was sealed. Samples were analyzed for M18-MOD Tedlar analysis. Analytical results from SB03 indicate TPH-GRO up to 36,900 milligrams per cubic meter (mg/m<sup>3</sup>) and benzene up to 1,060 mg/m<sup>3</sup>. Analytical results from SB04 indicate TPH-GRO up to 15,500 mg/m<sup>3</sup> and benzene up to 257 mg/m<sup>3</sup>. See attached ROWC for additional details.

**Soil Remediation Summary**

In Situ

Ex Situ

- \_\_\_\_\_ Bioremediation ( or enhanced bioremediation )
- \_\_\_\_\_ Chemical oxidation
- \_\_\_\_\_ Air sparge / Soil vapor extraction
- \_\_\_\_\_ Natural Attenuation
- \_\_\_\_\_ Other \_\_\_\_\_

- \_\_\_\_\_ Excavate and offsite disposal
- \_\_\_\_\_ If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_
- \_\_\_\_\_ Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_
- \_\_\_\_\_ Excavate and onsite remediation
- \_\_\_\_\_ Land Treatment
- \_\_\_\_\_ Bioremediation (or enhanced bioremediation)
- \_\_\_\_\_ Chemical oxidation
- \_\_\_\_\_ Other \_\_\_\_\_

**Groundwater Remediation Summary**

- \_\_\_\_\_ Bioremediation ( or enhanced bioremediation )
- \_\_\_\_\_ Chemical oxidation
- \_\_\_\_\_ Air sparge / Soil vapor extraction
- \_\_\_\_\_ Natural Attenuation
- \_\_\_\_\_ Other \_\_\_\_\_

**GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Groundwater has not been identified to date during any drilling event associated with this project. In the event that groundwater is encountered at the site, Caerus will attempt to collect a representative sample for analysis.

# REMEDIATION PROGRESS UPDATE

## PERIODIC REPORTING

### Approved Reporting Schedule:

Quarterly     Semi-Annually     Annually     Other

### Request Alternative Reporting Schedule:

Semi-Annually     Annually     Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

**Report Type:**     Groundwater Monitoring     Land Treatment Progress Report     O&M Report  
 Other Q2 and Q3 2023 Remediation Update

## Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 50000

## WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

None

Volume of E&P Waste (solid) in cubic yards 0

E&P waste (solid) description \_\_\_\_\_

COGCC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-COGCC Disposal Facility: \_\_\_\_\_

Volume of E&P Waste (liquid) in barrels 110

E&P waste (liquid) description hydrovac rinsate mixed with impacted soil

COGCC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-COGCC Disposal Facility: Greenleaf Environmental Services

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

- Compliant with Rule 913.h.(1).
- Compliant with Rule 913.h.(2).
- Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? \_\_\_\_\_

Does the previous reply indicate consideration of background concentrations? \_\_\_\_\_

Does Groundwater meet Table 915-1 standards? \_\_\_\_\_

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Any disturbance will be returned to the active working surface of the well pad for continued operation. When the site is decommissioned at a later date, it will be reclaimed in accordance with 1000 Series regulations.

Is the described reclamation complete? No \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 05/04/2022

Actual Spill or Release date, or date of discovery. 05/04/2022

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 05/19/2022

Proposed site investigation commencement. 05/19/2022

Proposed completion of site investigation. \_\_\_\_\_

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 05/19/2022

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

**OPERATOR COMMENT**

This form has been submitted to satisfy the 2023 2nd and 3rd quarter reporting requirement for Remediation Project Number 24100. No work was conducted during Q3 and no additional work is planned until 2024 Q2. Caerus is requesting a temporary alternative reporting schedule per Rule 913.e.

Samples collected from both wells indicate significant concentrations of hydrocarbons at sustained flow rates. Based on pilot test results, it is reasonable to conclude that SVE would be a viable means of hydrocarbon remediation for the release area. Caerus is planning installation of additional SVE wells screened at different intervals to continue remediation efforts.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jake Janicek

Title: EHS Specialist

Submit Date: \_\_\_\_\_

Email: jjanicek@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_

Date: \_\_\_\_\_

Remediation Project Number: 24100

**COA Type**

**Description**

<u>COA Type</u>	<u>Description</u>
0 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num**

**Name**

403545903	REMEDATION PROGRESS REPORT
-----------	----------------------------

Total Attach: 1 Files

**General Comments**

**User Group**

**Comment**

**Comment Date**

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)