

WORK COMPLETE

KIMMEL 12-33



Well Pad: Kimmel 12-33

Facility ID #: 274724

Legal Description: SWNW SEC33 T1S R66W

County: Adams

Date Work Completed: September 08, 2023

Activity Report

On September 06, 2023 topsoil was hauled to Kimmel 12-33 and spread in low lying areas, which were brought to grade with a skid steer.

On September 08, 2023, seeding equipment was hauled to site. A tractor was used to prepare seedbed and drill seed with Premium Irrigated Seed Mix (Photo 3). The location was hydro-mulched with Biotic Earth and wood mulch for soil stabilization.

Photos



Photo 1. Photo point for the former Kimmel 12-33 wellsite before work was completed in September 2023.



Photo 2. Photo point for the former Kimmel 12-33 wellsite after work was completed in September 2023.

Buffalo Brand PM6-Premium Irrigated Mi	
30%	Meadow Brome, Cache
30%	Orchardgrass, Crown Royale
20%	Festulolium, VNS
10%	Pubescent Wheatgrass, Manska
10%	Creeping Foxtail, Garrison COATED

Photo 3. Seed mix used on Kimmel 12-33 wellsite in September 2023.