



## INTERMEDIATE CASING TEST

With gauges monitoring production, intermediate casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals.

Describe character of flow in "Intermediate Flow" column: O = No Flow; C = Continuous; D = Down to 0; S = Surge; W = Whisper

Describe fluid type in "Intermediate Fluid" column: H = Water H<sub>2</sub>O; M = Mud; G = Gas; V = Vapor; L = Liquid Hydrocarbon; H & M = Water & Mud; H & G = Water & Gas; H & V = Water & Vapor; M & G = Mud & Gas; M & V = Mud & Vapor; G & V = Gas & Vapor; H & L = Water & Liquid Hydrocarbon; M & L = Mud & Liquid Hydrocarbon; G & L = Gas & Liquid Hydrocarbon; V & L = Vapor & Liquid Hydrocarbon; N = None.

Buried valve? <input type="checkbox"/> Yes <input type="checkbox"/> No	Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermediate Csg PSIG	Intermediate Flow:	Intermediate Fluid:
Confirmed open? <input type="checkbox"/> Yes <input type="checkbox"/> No	00:00						
INTERMEDIATE SAMPLE TAKEN? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Gas <input type="checkbox"/> Liquid	05:00						
	10:00						
Character of Intermediate fluid: <input type="checkbox"/> Clear <input type="checkbox"/> Fresh <input type="checkbox"/> Sulfur <input type="checkbox"/> Salty <input type="checkbox"/> Black Other:(describe) _____	15:00						
	20:00						
	25:00						
	30:00						
REQUIRED - Instantaneous Intermediate Casing Pressure at End of Test: _____							PSIG

Comments: bradenhead test on 10/25/23

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed By: seth gibbs Title: sr. constr. foreman Phone: (720) 2796743

Signed: jacob everhart Title: regulatory advisor Date: 11/3/2023

Witnessed By: jacob everhart Title: reg advisor Agency: enerplus