

# Interim Reclamation and Stormwater Inspection

Date: 11/27/2023

Operator: WESTERN OPERATING COMPANY 95620

Location ID: 312229

Inspection Document #: 708200708

Logan County, CO

Dylan Edwardson  
Reclamation Specialist, ECMC



**COLORADO**  
Energy & Carbon Management  
Commission  
Department of Natural Resources

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 1.** NFPA placard at separator shed is not legible (e.g. peeling, faded, cracked) and requires replacement.

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 2.** Weedy debris observed on the northeastern portion of the pit.

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 3.** Continued from Photo 2. Weedy debris observed on the northwest corner of the pit.

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 4.** Continued from Photo 2. Weedy debris observed on the southwest corner of the pit.



**Photo 5.** Taken from the western portion of the tank battery, photo illustrates stormwater control measure (straw wattle) that is not properly installed and is beginning to blow into the access road.

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 6.** Continued from Photo 5. Photo illustrates stakes leftover from improperly installed straw wattle.



**Photo 7.** Stained soil observed near valve at AST within the tank battery.

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 8.** Unused equipment near pumpjack/wellhead; hose and fittings pictured.



**Photo 9.** Unused equipment and stained soil near pumpjack.



**Photo 10.** Unused equipment (pipe) near pump jack.



**Photo 11.** Open/downed stretch gate at pumpjack. Staff closed the gate during this inspection; the Operator shall ensure that all fences and gates are in good working order and closed in order to exclude livestock from equipment.

Inspection Photos  
Location Name: Propst B3X  
Location ID: 312229



**Photo 12.** Northwest guyline anchor is not properly marked.