

Operations Report

01/12/2023

6:00-7:00am Crew travel , PJSM.

7:00-11:30am Moved equipm. from BARR#3 to BARR#2.

11:30-12:30am MI RU TWG. RIH w/gauge ring and tag @659'
wait for desitions. RD TWG.

12:30-2:30pm attempted to move tbg. trailer to the well and we can't do to muddy location, MI tbg by hand and attempted to TIH w/3-3/4" drill bit and tag hard @15', remove bit and TIH w/2-7/8" callorand 22jt 2-3/8" and tag @671' and stuck. Pulled 20k to unstuck it, TOO. SWFN.

2:30-4:00pm we noticed that SCSG was laeking and we fixed.

4:00-11:30pm Treavel from location to Vernal UT.

01/13/2023

6:00-7:00am Crew travel. PJSM.

7:00-8:30am clean snow on location.

8:30-10:30am MI power swevel and trailer w/drill callors, and RU same.

10:30-12:00pm TIH w/3-5/8" drill bit 2 3-1/2" drill callors and 31 jts 2-3/8" tag 659' and fell throg, and tag agenin @ 1046' and not go not more.

12:00-1:30pm standby waiting for desitions.

1:30-2:00pm TOO. w/tbg to change bit to 3-3/4" and we tag @20'
solid attempted to make it go throg by torning w/ tongs and not go. TOO.

2:00-2:30pm standby for desitions.

2:30-4:00pm TIH w/3-5/8" bit one more time to tag @ 1046'
TOO. LD 2 callors and SWFN.

4:00-5:00pm Crew travel.

01/24/2023

6:00-7:00am Crew travel PJSM.

7:00-8:00am SICP 30 SISCP 10. moved equip. MI RU TWG LW RIH to set CIBP @900' and tag @ 657'
ROO.

8:00-9:30am TIH w/ 3-5/8"bit scraper to w/tbg and worked up on down at 657' and continue TIH till925'
and TOO.

9:30-10:30am attempted to TIH w/CICR w/TBG and w/tag at30'
stand by.

10:30-12:30pm TIH w/ 3-3/4" mill bit and tag @86' worked till
PS arived.

12:30-1:30pm stand by do to rig boked down.

1:30-3:00pm PU 3 3-1/2" drill callors w/3-3/4"mill bit and 10'sub 2-3/8" and RU power swevel.

3:00-4:00pm stare milling @86' and pasted throg.

4:00-5:00pm RD PS continue TIH w/tbg to taged @121' woked til pas, continue TIH w/tbg till tag @209'

5:00-6:30pm RUPS and stared drilling and no progres. RD PS and SWFN.

6:30-7:30pm Crew travel.

01/25/2023

6:00-7:00am Crew travel. PJSM.

7:00-7:30am SICP 30, SISC 20. attempted to start RIG (rig started)
7:30-9:00am working on PS air lines was frozen.
9:00-11:00am RU PS AND DCP continue drilling @210' till pass through (circulating at all the time).
(surface CSG start leaking.
11:00-12:00pm RD PS and attempted to fine leak by digging in the dirt. not valve.
12:00-3:00pm TIH W/TBG and we tag @300' w/ 7jts 2-3/8" and 3 3-1/2" drill callors. PU PS to continue drilling no progres.
3:00-4:00pm RD PS TOO H w/tbg. continue TIH w/tbg and tag @640'. LD 1 JT.
4:00-6:00pm standby doe to wait for kely valve.SWFN.
6:00-7:00pm Crew travel.

01/26/2023

6:00-7:00am Crew travel PJSM.
7:00-7:30am SICP 10, SISC 0, RU power swevel
7:30-10:30am start driling @640' and pass through.
10:30-11:30am Continue TIH w/ swevel (tight spot @696'and 889'.) continue TIH till 931'.
11:30-12:30pm RD PS, TOO H w/27jt 2-3/8", 3 3-1/2" drill calolors and millbit.
12:30-1:30pm lunch and move trailers.
1:30- 2:00pm TIH w/ CICR and 21jt 2-3/8" and 10', can,t go through. TOO H. LD CICR.
2:00-3:00pm PU diferent CICR. and TIH w/29 jt 2-3/8" set CICR @905' RU DCP to circulade w/10bbbs FW, mix 10bbbs cement 15.8# @1.5bpm, displaced w/3bbbs FW. top cement @789'.
3:00-4:00pm TOO H w/tbg. SWFN.
4:00-11:00pm Crew travel from location to vernal UT.

01/30/2023

6:00-7:00am Crew travel PJSM.
7:00-9:00am SICP 10 SISC 10. RU TWG WL and RIH w/caliper log tag @645' ROOH and RD same, TIO w/3-5/8" millbit and 21jt 2-3/8" and tag on cement @662' TOO H w/ tbg.
9:00-10:30am RU TWG WL w/caliper log and tag@ 653'.
RD same. RIH w/ CBL. RD same.
10:30-12:30pm Standby doe to waiting for desitions from state.SWFN doe to wait fot packer. from Roosevelt UT.
12:30-5:00pm Crew clean up dudley#1 and moved rods to farminton them do not take them doe to no room for them.
crew brought them back to barr # 3.
5:00-6:00pm Crew travel.

01/31/2023

6:00-7:00am Crew travel PJSM.
7:00-9:30am TIH w/ stack'd packer 3-5/8" and 4jt 2-3/8" @111' RU DCP. to test @ 500psi good test. removed packer down to 179' w/ 6jts test it @ 500psi good test.
removed packer to 305' w/10jts and lost 400psi on 10sec. down CSG. RU on tbg and pump 1bbl @ 1bpm and circulad out of SCSG. ld 1jt and set packer @ 275' 9 jts total. good test. hole between 275'-305'.
9:30-10:00am TIH w/20jts 2-3/8" @620' RU DCP on TBG to pressure test (not test). TIH w/1jt total of 21jt 2-3/8" @651' god test. total for all test 6bbbs FW. (HOLE BETWEEN 651'-620').

10:00-10:30am standby doe wait for desition from state.

10:30-11:00am Set packer @562' w/18jt 2-3/8' and wait for 20min waiting for gas like stop don't staped. RU DCP and pump 1bbl FW @1.3bpm and stared leking out side of SCSG.

11:00-11:30am standby fpr desitions from state.

11:30-12:30pm TOO H w/tbg and set packer @305' w/10jts RU DCP and pumped 1bbl FW @1bpm and stared flowing out side SCSG. and TIH w/ 4more jt total of 14jt2-3/8" @431' set packer.

RU DCP to pump .2bbbls and stare flowing on out side of SCSG.

12:30-5:00pm Stand by doe to wait for equipm. (POWER SWEVEL, DILL CALLORS) spated equip. SWFN

5:00-6:00pm Crew travel.

02/01/2023

6:00-7:00am Crew travel PJSM.

7:00-8:00am SICP 10, SISCP 10, TIH w/3-3/4"cono bit, 4 3-1/8" drill collars, 17jt 2-3/8" and 5' tag @660'.

8:00-10:00am RU weatherfor Pauer swevel and Kelley hot oiler

10:00-4:00pm stared drilling down CSG UP SCSG. FROME OUT SIDE AND IN SIDE. pumping 1bpm FW. total fumped 130bbbls FW, 170bbbls PW. Attempted to pump down TBG up CSG instanly pressured up to 300psi.

4:00-5:30pm RD power swevel, TOO H w/20jts 2-3/8", 4 collars (1 collar was plugged). SWFN.

5:30-6:30pm Crew travel.

02/02/2023

6:00-7:00am Crew travel, PJSM.

7:00-8:30am SICP 10-SISCP 10. standby doe to waiting for welley hot oiler.

8:30-9:30am TIH w/3-3/4"cone bit, 3 3-1/8" drill colars, 20jts 2-3/8". instal drilling rubber, RU weatherfore power swevl, keley hot oiler and circulad 10bbbls PW. down tbg returns out side of SCSG.

9:30-4:30pm Start drilling cement @728' pumping w/KHO and trukiing trasportetion sucking returns from ground. on dumped in flat tank.drilled cemen to 894'.

4:30-5:30pm TOO H w/tbg and BHA. drain houses, SWFN.

5:30-7:00pm helped water truck to get out of the mud because it did not have chains on.

7:00-8:00pm Crew travel.

02/03/2023

6:00-7:00am Crew travel. PJSM.

7:00-8:30am TIH w/3-3/4 drill bit, 3 3-1/8" drill colars and 25 jt 2-3/8", RU weatherford power swevel, PU 1jt 2-3/8" w/winch to make conection on PW. tag @ 894'.

8:30-4:30pm Start drilling on cement and CICR. pumping w/Kelley hot oiler pumping .5bpm. (not returns). stoped drilling doe to plugged bit. @905'

4:30-6:00pm RDweatherford power swevel, TOO H w/26jt 2-3/8" and BHA. unplugged drilling bit draing house SWFN.

6:00-7:00pm Crew travel.

02/04/2023

6:00-7:00am Crew travel PJSM.

7:00-8:30am SICP 10- SISCIP 10, TIH w/3-3/4" mill bit, 3 3-1/8" drill collars, 26jt 2-3/8", RU weatherford power swevel, PU 1jt 2-3/8" w/winch line to make conection on PS. RU kelley hot oiler to pump down tbg returns out side SCSG. PU 1jt to w/winch to make a conection on PS. total 27 jt 2-3/8"

8:30- 10:00am star drilling @905' and pass through no obstruction after that.

10:00-10:30am continue TIH and tag @1047' drilled for 20min not progres.

10:30-11:30am TOOH w/ tbg and BHA.

11:30-1:00pm Stand by do to waiting for wire line.

1:00-2:00pm RU TWG WL to RIH w/gauge ring and CCL tag @88'

ROH LD gauge ring. RIH w/CCL. and tag @1028' ROH w/same.

2:00-3:00pm RIH w/CBL (not cement). (4-1/2"CSG end @940' and from 940'to 1028' 7" CSG 88' OF 7" csg.

3:00-4:30pm Stand by doe waiting for desition from state.

4:30-5:30pm RIH w/ termo logging @980' SWFN.

5:30-6:30pm Crew travel.

02/05/2023

6:00-7:00am Crew travel, PJCM.

7:00-8:30am SICP 20 SISCIP 20. RU DCP and TWG WL RIH w/ termo log @1020' and start pumping .5bpm down CSG returns from out side SCSG. (LOG NOT GOOD).

8:30-9:30am Waiting for trucking trasportetion WT tounload 130bbbls FW, pump 5bbbls FW @1 bpm, RIH w/ termo log pumping .5bpm tag @1025'.

9:30-10:00am RUH termo logging pumping .5bpm (total of 40bbbls FW)

10:00-11:00 Standby waiting for desition from state.

11:00-12:00pm RD TWG WL, TIH w/ Stack'd paker 29 jts 2-3/8" and 10'sub to set it @ 912', RU DCP on tbg to circulad well w/10bbbls FW @1bpm w/150psi. returns from out side.

12:00-1:00pm TOOH w/ tbg and paker. Drined houses SWFN.

1:00-2:00pm Crew travel.

02/08/2023

6:00-7:00am Crew travel, PJSM.

7:00-7:30am SICP 20, SISCIP 10, TIH w/weatherford CICR, 29JT 2-3/8" and 2-3/8" 10'sub to set cicr @912', RU DCP ro tbg.

7:30-10:30 am Standby do to waiting for mud.

10:30-11:00am RU trucking trasportation to hole on groun to suck returnsand, RU CNJ oil field services to DCP and start pumping down tbg w/75bbbls 15# mud circulaidin out serfuse. displaced w/5bbbls FW.

11:00-12:00pm mix and squeeze down tbg 100scx cement 20.5bbbls, 15# @ 1bpm w/300psi flushed w/3.5bbbls FW, TOOH w/tbg and BHA.

12:00-4:30pm standby do to WOC.

4:30-5:30pm NOT GAS MIGRATION FOUND AT SERFUCE. TIH w/29jt 2-3/8" and 10' open hole to tag on top of CICR.@ 912' and TOOH SWFN.

5:30-6:30pm Crew travel.

02/08/2023

6:00-7:00am Crew travel, PJSM.

7:00-9:00am SICP 0, SISCIP 0. RU TWG WL, RIH w/ CBL and sinker bar. we hed problems to getting in do to 15# mud was in the hole, staped @870' and tool stop reading. ROH.

9:00-9:30am Standby for desitions from state.

9:30-10:30am TIH w/29jts 2-3/8" open hole to circulate mud out of the hole w/14bbls FW.

10:30-11:30pm TOOH w/ tbg, RU TWG WL RIH w/CBL to log from 874' cement plug from 850'-840'. RD same.

11:30-3:30pm standby do to wait desition from state.

3:30-4:30pm RU TWG WL RIH w/2 scx cement damped on top CICR. @912. first run failed 2st was good. ou of hole w/same.

4:30-5:30pm PU perf gun and RIH to fer 4-1/2" @ 710'. RD TWG WL, TIH w/CICR and 20jts 2-3/8" to set it @623' RU DCP on tbg attempt to have circulation and pressure up instantly to 400psi. sting out and pump 10scx cement on top CICR. Top cement @495'oi 4-1/2"CSG. RD DCP.

5:30-6:30pm TOOH LD ALL TBG total 28jts 2-3/8". RU TWG WL to RIH and per @ 310', RD same.

6:30-8:00pm RU DCP to 4-1/2" CSG, RETURNS UP 7-7/8" SCSG, clean DCP, drained house. SWFN.

8:00-9:00pm Crew travel.

02/09/2023

6:00-7:00am Crew travrl, PJSM.

7:00-12:00pm RD TBG tongs and rig floor, ND BOP, NU WH.

RD rig, moved equip. to barr#3 oil change instal kelly hous and clean flat tanck has 30bbls of mud under water.

12:00-7:00pm Travel from location to Vernal UT.