



99999999

STATE OF COLORADO
CONSERVATION COMMISSION
DEPT OF NATURAL RESOURCES

AT ORIGINAL AND 1 COPY

RECEIVED
DEC 20 1993

COLO. OIL & GAS COMMISSION



FOR OFFICE USE ONLY			
ET	FE	UC	SE

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> COALBED METHANE <input type="checkbox"/> INJECTION WELL <input type="checkbox"/> OTHER		5. FEDERAL/INDIAN OR STATE LEASE NO.
2. NAME OF OPERATOR Mary Anne Snowden, Snowden Oil Company		6. PERMIT NO.
3. ADDRESS OF OPERATOR Box 565 CITY STATE ZIP CODE Ft. Morgan, CO 80701		7. API NO. 087-07828
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements See also space 17 below) At surface NWSE 12 2N 55W		8. WELL NAME Davie
12. COUNTY Morgan		9. WELL NUMBER #3
		10. FIELD OR WILDCAT Jubilee
		11. QTR. QTR. SEC. T.R. AND MERIDIAN NWSE sec. 12-2N-55W

Check Appropriate Box To Indicate Nature of Notice, Report or Notification

13A. NOTICE OF INTENTION TO:

- ☐ PLUG AND ABANDON
- ☐ MULTIPLE COMPLETION
- ☐ COMMINGLE ZONES
- ☐ FRACTURE TREAT
- ☐ REPAIR WELL
- ☐ OTHER

13B. SUBSEQUENT REPORT OF:

- ☒ FINAL PLUG AND ABANDONMENT
(SUBMIT 3RD PARTY CEMENT VERIFICATION
AND JOB LOG)
- ☐ ABANDONED LOCATION (WELL NEVER DRILLED -
SITE MUST BE RESTORED WITHIN 6 MONTHS)
- ☐ REPAIRED WELL
- ☐ OTHER

*Use Form 1 - Well Completion or Recompletion Report and Log
for subsequent reports of Multiple/Commingle Completions
and Recompletions

13C. NOTIFICATION OF:

- ☐ SHUT-IN TEMPORARILY ABANDONED
(DATE _____)
(REQUIRED EVERY 6 MONTHS)
- ☐ PRODUCTION RESUMED
(DATE _____)
- ☐ LOCATION CHANGE (SUBMIT NEW PLAT)
- ☐ WELL NAME CHANGE
- ☐ OTHER

14. DESCRIBE PROPOSED OR COMPLETED OPERATIONS ON THIS FORM (Clearly state all pertinent details, and give pertinent dates, including
estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and
zones pertinent)

15. DATE OF WORK 12-07-93

Ran sand to 4780'.
Dumped 5 sacks cement on sand.
Set 35 sacks cement at 200'.
Set 10 sacks cement in top of surface.
Cut off surface down 4'.
Welded on cap.

16. I hereby certify that the foregoing is true and correct

SIGNED Mary Anne Snowden
Snowden Oil CoTELEPHONE NO. 303-867-6275NAME (PRINT) MARY ANNE SNOWDEN TITLE OWNERDATE 12-15-93

(This space for Federal or State office use)

APPROVED R. VanSickle TITLE Engr.DATE MAR 02 1994

CONDITIONS OF APPROVAL, IF ANY:



00075544

Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

Bob Donnelly

SOLD TO Snowden Oil Company
Box 565
Ft. Morgan, CO 80701

INVOICE DATE 12-15-93

WELL Davie #3

INVOICE NO. 94-0700

FOR INFORMATION ONLY

Day Work, 84 hours @	\$ 90.00 per hour	\$7560.00
Cement, 50 sacks @	\$ 8.00 per sack	400.00
	tax	12.00
Shot, 1 @	\$ 40.00 per shot	40.00
Pump Job, 1 @	\$500.00 per job	500.00
Water Truck, 6 hours @	\$ 40.00 per hour	240.00
Hauled pipe, rod & tubing to our yard:		
Mack Trucks, 8 hours @	\$ 50.00 per hour	400.00
Trailers, 8 hours @	\$ 10.00 per hour	80.00
Helpers, 8 hours @	\$ 18.00 per hour	144.00
		<u>\$9376.00</u>

DATE	DAY WORK	REMARKS
11-23-93	11 hours	Moved rig in. Raised mast.
11-24-93	10 hours	Raised poles. Hooked up lines. Rigged up on rod. Worked loose. Started pulling rod.
11-29-93	11 hours	Finished pulling rod. Rigged up on tubing. Started pulling tubing. Tubing had fluid in it. Had to swab.
11-30-93	11 hours	Finished swabbing out tubing. Pulled rest of tubing. Dug cellar. Checked in at 5000'.
12-01-93	11 hours	Ran sand to 4780'. Loaded hole. Set in jacks. Worked pipe to 27". Dumped 5 sacks cement on sand.
12-02-93	11 hours	Worked pipe to 38". Shot at 3500'. Worked loose. Pulled 10 joints casing.
12-06-93	11 hours	Pulled on casing. It started flowing. Shut in and flowed 9 bbls into pumps. Pumped 50 bbls mud down casing to displace oil. Pulled casing. Water truck, 3 hours.
12-07-93	8 hours	Pulled casing to 200'. Pumped 35 sacks cement. Pulled rest of casing. Set 10 sacks cement in top of surface. Cut off surface down 4'. Welded on cap. Water truck, 3 hours.

WELL COMPLETE

THANK YOU

All open accounts are due by 10th of month following purchase. All amounts 30 days past due will be charged a FINANCE CHARGE at 1½% per month or an ANNUAL PERCENTAGE RATE of 18%.