



00054565

OIL AND GAS CONSERVATION COMMISSION
OF THE STATE OF COLORADOFile in duplicate for Patented and Federal lands.
File in triplicate for State lands.

RECEIVED

OCT 7 1966

COLO. OIL & GAS CONS. COMM.

5. LEASE DESIGNATION AND SERIAL NO.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

D. J. Tuttle

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Ruby, "D" Sand 75000

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28-2N-54W

12. COUNTY OR PARISH 13. STATE

Washington

Colorado

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Kingwood Oil Company

PHONE

405-Central 6-3771

3. ADDRESS OF OPERATOR

1470 First National Building, Oklahoma City, Oklahoma

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface C SW NE, Sec. 28-2N-54W

At proposed prod. zone

3365 fsl
3311 fwl

14. PERMIT NO.

No number

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4539' GR; 4546' KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

☐
☐
☒
☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Filled hole with sand to 4718'. Dumped 5 sacks of cement, 4718-4686'. Worked 4½" casing to 20" tension, spotted oil. Shot casing loose at 2500'. Pulled 59 jts., keeping hole full of heavy mud to 145'. Dumped 10 sacks of cement, 145-107'; mud, 107-41'; 5 sacks of cement, 41' to surface. Welded on cap. Plugged in December, 1965.

12/20/65

NO PRIOR APPROVAL

DVR	
WRS	
HMM	
JAM	
EP	✓
JID	✓
FILE	

18. I hereby certify that the foregoing is true and correct

SIGNED

Ben Spain

TITLE Chief Clerk

DATE 10-5-66

(This space for Federal or State office use)

APPROVED BY

W. Rogers

TITLE

Director

DATE

OCT 10 1966

VIOLATION
REMARKS:

✓