

Donnelly Casing Pulling Co. RECEIVED

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

SEP 9 1977

Bob Donnelly

SOLD TO Phillips Petroleum Co.
Box 343
Brush, Colorado 80723

COLORADO OIL & GAS CONS. COMM.

INVOICE DATE 8-11-77

WELL Peterson "G" #1, AFE ~~1-1-77~~ P-3083

INVOICE NO. 424

Pulled tubing		\$ 350.00
3028' 5½" OD Casing @	35¢ per foot	1059.80
Day Work, 45 hours @	\$25.00 per hour	1125.00
Water Truck, 15 hours @	\$20.00 per hour	300.00
Pump, 1 job @	\$300.00 per job	300.00
Cement, 110 sacks @	\$4.00 each + tax	453.20
Bob's Dozer Service	ticket enclosed	180.00
		\$3768.00

DATE	DAY WORK	REMARKS	
7-14-77	0 hours	Moved rig on location. Dug deadmen.	
7-15-77	5 hours	Pulled 5000' tubing. Ran sand from 5205' to 5050'. Water Truck, 6 hours.	
7-18-77	11 hours	Dumped 15 sacks cement on plug. Rigged up jacks. Worked pipe to 26" tension.	15
7-19-77	9 hours	Worked pipe from 26" to 30". Ran a shot to 4000'. Worked pipe. Pumped water out bottom of casing. Water truck, 3 hours.	
7-20-77	8 hours	Ran shots to 3300' and 3000'. Worked pipe loose. Pulled 10 joints.	
7-21-77	8 hours	Pumped 35 sacks cement in and out of sub at 3000'. Pulled casing to 1600'. Pumped 35 sacks cement. Pulled casing. Water truck, 6 hours. Pump job.	35 35
7-22-77	4 hours	Tore down jacks and rig. Set 15 sacks cement in and out of surface at 86'. Set 10 sacks cement in top.	15 10

WELL COMPLETE

THANK YOU



00104775

Donnelly Casing Pulling Co. 91977

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

RECEIVED
OIL & GAS CONS. COMM. Bob Donnelly

SOLD TO Phillips Petroleum Co.
Box 343
Brush, Colorado 80723

INVOICE DATE 8-11-77

WELL Peterson "G" #1, AFE ~~1117~~ P-3083

INVOICE NO. 424

Pulled tubing		\$ 350.00
3028' 5½" OD Casing @	35¢ per foot	1059.80
Day Work, 45 hours @	\$25.00 per hour	1125.00
Water Truck, 15 hours @	\$20.00 per hour	300.00
Pump, 1 job @	\$300.00 per job	300.00
Cement, 110 sacks @	\$4.00 each + tax	453.20
Bob's Dozer Service	ticket enclosed	180.00
		<u>\$3768.00</u>

DATE	DAY WORK	REMARKS	
7-14-77	0 hours	Moved rig on location. Dug deadmen.	
7-15-77	5 hours	Pulled 5000' tubing. Ran sand from 5205' to 5050'. Water Truck, 6 hours.	
7-18-77	11 hours	Dumped 15 sacks cement on plug. Rigged up jacks. Worked pipe to 26" tension.	15
7-19-77	9 hours	Worked pipe from 26" to 30". Ran a shot to 4000'. Worked pipe. Pumped water out bottom of casing. Water truck, 3 hours.	
7-20-77	8 hours	Ran shots to 3300' and 3000'. Worked pipe loose. Pulled 10 joints.	
7-21-77	8 hours	Pumped 35 sacks cement in and out of sub at 3000'. Pulled casing to 1600'. Pumped 35 sacks cement. Pulled casing. Water truck, 6 hours. Pump job.	35 35
7-22-77	4 hours	Tore down jacks and rig. Set 15 sacks cement in and out of surface at 86'. Set 10 sacks cement in top.	15 10

WELL COMPLETE

THANK YOU