

**FORM  
INSP**Rev  
X/20**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

02/07/2024

Submitted Date:

02/07/2024

Document Number:

702403073**FIELD INSPECTION FORM**Loc ID 332175 Inspector Name: Revas, Robbie On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**OGCC Operator Number: 10633Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLCAddress: 555 17TH STREET SUITE 3700City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
,		Inspections@civiresources.com	<a href="#">All Inspections</a>

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
270729	WELL	SI	03/01/2022	GW	123-21933	HURT 33-11	SI

**General Comment:**

Location				
Overall Good: <input checked="" type="checkbox"/>				
<b>Signs/Marker:</b>				
Type	DRILLING/RECOMP			
Comment:	adequate			
Corrective Action:				Date:
Emergency Contact Number:				
Comment:				
Corrective Action:				Date: _____
Overall Good: <input checked="" type="checkbox"/>				
<b>Spills:</b>				
Type	Area	Volume		
In Containment: No				
Comment:				
<input type="checkbox"/> Multiple Spills and Releases?				
<b>Fencing/:</b>				
Type	LOCATION			
Comment:	Large hay bale stacked 3 high on the N,E,S sides			
Corrective Action:				Date:
<b>Venting:</b>				
Yes/No	NO			
Comment:				
Corrective Action:				Date:
<b>Flaring:</b>				
Type				
Comment:				
Corrective Action:				Date:

**Inspected Facilities**Facility ID: 270729 Type: WELL API Number: 123-21933 Status: SI Insp. Status: SI**Cement**Cement ContractorContractor Name: Axis Energy

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 3,100' - 2,758'Cement Volume (sx): 100 sxsGood Return During Job: YESCement Type: GComment: Axis Energy Services RU and mixing 100 sxs of Type G cement to 15.8 lbs for a stub plug from 3,100 ft. to approx. 2,758 ft. with good returns to the tank.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**BradenHead**Date of Last Brhd Test: 01/04/2024Annual Brhd Completed? YesLast Brhd Test Results Initial Surf Csg Pressure: 0Fluid Type: NONEEnd Surf Csg Pressure: 0

Comment: \_\_\_\_\_

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

Comment:

Corrective Action:

Date:

Pits: ☒ NO SURFACE INDICATION OF PIT

COGCC Comments

Comment	User	Date
<a href="#">This Field Inspection is due to a Form 42 (MIRU)-00 Doc # 403667005 &amp; 42 (PA)-00 Doc # 403667004.</a> <a href="#">Location is wet and muddy.</a> <a href="#">Weather: Cloudy and calm.</a>	revasr	02/07/2024

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
702403074	location photos	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=6422118">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=6422118</a>