



<div>FORM</div> <div>6</div> <div>Rev 11/20</div>	<div>State of Colorado</div> <div>Energy & Carbon Management Commission</div> <div>1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109</div>		<div><div></div></div>		<div>DE</div> <div>ET</div> <div>OE</div> <div>ES</div>
	<div>Document Number:</div> <div>403674478</div> <div>Date Received:</div> <div>02/01/2024</div>				

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 100322		Contact Name: Bradley Briscoe	
Name of Operator: NOBLE ENERGY INC		Phone: (970) 769-6154	
Address: 1099 18TH STREET SUITE 1500		Fax:	
City: DENVER	State: CO	Zip: 80202	Email: bradleybriscoe@chevron.com
For "Intent" 24 hour notice required,		Name: Serna, Abe	Tel: (720) 661-7317
COGCC contact:		Email: abe.serna@state.co.us	

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-123-25308-00		Well Number: 34-22X	
Well Name: HARPER			
Location: QtrQtr: NWNW	Section: 34	Township: 7N	Range: 65W Meridian: 6
County: WELD	Federal, Indian or State Lease Number:		
Field Name: WATTENBERG	Field Number: 90750		

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.536620	Longitude: -104.655750
GPS Data: GPS Quality Value: 2.8	Type of GPS Quality Value: PDOP
Date of Measurement: 07/11/2008	
Reason for Abandonment: <input type="checkbox"/> Dry <input checked="" type="checkbox"/> Production Sub-economic <input type="checkbox"/> Mechanical Problems	
<input type="checkbox"/> Other	
Casing to be pulled: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Estimated Depth:
Fish in Hole: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, explain details below
Wellbore has Uncemented Casing leaks: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	If yes, explain details below
Details:	

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7145	7158			
Total: 1 zone(s)					

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	NA	24	0	556	280	556	0	VISU
1ST	7+7/8	4+1/2	M80	11.6	0	7379	1165	7379	52	CBL

Date Run: 2/12/2024 Doc [#403674478] Well Name: HARPER 34-22X

Page 1 of 4

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7095 with 2 sacks cmt on top. CIBP #2: Depth 6794 with 2 sacks cmt on top.
CIBP #3: Depth 2579 with 10 sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 60 sks cmt from 756 ft. to 0 ft. Plug Type: CASING Plug Tagged: ☒

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing

Surface Plug Setting Date: _____ Cut and Cap Date: _____ Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____

*Wireline Contractor: _____

*Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

3rd party wildlife surveys will be conducted on this well prior to rigging up for P&A activities.

Notification will be given to any adjacent building unit occupants within a 1000 feet of the wellhead of planned P&A start date.

Please be aware that Form 6 Approval can predate actual rig work by up to several months and that environmental conditions can change quickly over that time. Chevron's Environmental Site Screening Process incorporates full environmental field clearances within 7 days of a scheduled well-work activity once the well is added to the active workover rig schedule. Should sensitive HPH conditions be identified during the screening process, Chevron will delay the work until conditions (nesting) clear and/or consult directly with CPW for guidance and discussion of potential mitigation measures that may be incorporated.

All fluids are in a contained system including lines, connections, valves, and tanks; Fluid containment ponds under stationary equipment; Silt fences where necessary; Earthen berms between tanks and water way.

Aquatic Native Species Conservation Waters HPH (Lone Tree Creek)

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Sharon Strum

Title: Lead Wells Technical Asst Date: 2/1/2024 Email: sharon.strum@chevron.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: JENKINS, STEVE Date: 2/12/2024

COA Type	Description
	<p>FLOWLINE AND SITE CLOSURE</p> <p>1) Consistent with Rule 911.a, a Form 27 must be approved prior to cut and cap, conducting flowline abandonment, or removing production equipment. Allow 30 days for Director review of the Form 27; include the Form 27 document number on the Form 44 for offsite flowline abandonment (if applicable) and on the Form 6 Subsequent.</p> <p>2) Properly abandon flowlines per Rule 1105. If flowlines will be abandoned in place, include with the Form 27: pressure test results conducted in the prior 12 months as well as identification of any document numbers for a ECMC Spill/Release Report, Form 19, associated with the abandoned line.</p>
	<p>1) Provide 2 business day notice of plugging MIRU via electronic Form 42, and provide 48 hours Notice of Plugging Operations, prior to mobilizing for plugging operations via electronic Form 42. These are 2 separate notifications, required by Rules 405.e and 405.l.</p> <p>2) Prior to placing the 756' plug: verify that all fluid migration (liquid and gas) has been eliminated. If evidence of fluid migration or pressure remains, contact ECMC Engineer for an update to plugging orders.</p> <p>3) After isolation has been verified, pump surface casing shoe plug. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 506' or shallower and provide 10 sx plug at the surface.</p> <p>4) Leave at least 100' of cement in the wellbore for each plug without mechanical isolation.</p> <p>5) After cut and prior to cap, verify isolation by either a 15 minute bubble test or 15 minute optical gas imaging recording. If there is indication of flow contact ECMC Engineering. Provide a statement on the 6SRA which method was used and what was observed. Retain records of final isolation test for 5 years.</p> <p>6) With the Form 6 SRA operator must provide written documentation which positively affirms each COA listed above has been addressed.</p>
	<p>Prior to starting plugging operations a Bradenhead test shall be performed if there has not been a reported Bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the ECMC within three (3) months of collecting the samples.</p>
	<p>This oil and gas location is located within a CPW-mapped 500 foot buffer of the Ordinary High Water Mark of the Lone Tree Creek for protection of Aquatic Native Species Conservation Water High Priority Habitat. At a minimum, Operator will review the stormwater program and implement stormwater BMPs and erosion control measures as needed to prevent fine-grained sediment and impacted stormwater runoff from entering surface water.</p>
	<p>Due to the proximity to a mapped wetland, operator will use secondary containment for all tanks and other liquid containers. Operator will implement stormwater BMPs and erosion control measures to prevent sediment and stormwater runoff from entering the wetlands.</p>
	<p>Due to close proximity to Residential Building Units (RBUs), prior to commencing operations, at a minimum, the operator will provide an informational sheet to the owners/occupants of the RBUs nearby and adjacent to the parcel with the well. The sheet will include the operator's contact information and the nature, timing, and expected duration of the P&A operations.</p> <p>Operator will implement measures to capture, combust, or control emissions to protect health and safety, and to ensure that vapors, odors and noise from plugging operations do not constitute a nuisance or hazard to public health, welfare and the environment.</p>

	<p>Operator committed to the following Best Management Practices under the Technical Detail/ Comments section on the Submit Tab:</p> <p>3rd party wildlife surveys will be conducted on this well prior to rigging up for P&A activities.</p> <p>Notification will be given to any adjacent building unit occupants within a 1000 feet of the wellhead of planned P&A start date.</p> <p>Please be aware that Form 6 Approval can predate actual rig work by up to several months and that environmental conditions can change quickly over that time. Chevron's Environmental Site Screening Process incorporates full environmental field clearances within 7 days of a scheduled well-work activity once the well is added to the active workover rig schedule. Should sensitive HPH conditions be identified during the screening process, Chevron will delay the work until conditions (nesting) clear and/or consult directly with CPW for guidance and discussion of potential mitigation measures that may be incorporated.</p> <p>All fluids are in a contained system including lines, connections, valves, and tanks; Fluid containment ponds under stationary equipment; Silt fences where necessary; Earthen berms between tanks and water way.</p>
7 COAs	

Attachment List

<u>Att Doc Num</u>	<u>Name</u>
403674478	FORM 6 INTENT SUBMITTED
403674494	OTHER
403674582	WELLBORE DIAGRAM
403674583	WELLBORE DIAGRAM

Total Attach: 4 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	1) Deepest Water Well within 1 mile = 332'. 2) Fox Hills Bottom- N/A, per SB5.	02/12/2024
OGLA	Location Assessment Specialist (LAS) review complete.	02/12/2024
Permit	- Verified as drilled Lat/Long - Verified Completed Interval (2036409) - Missing CODL production reports for the months of 07/2010 & 01/2012 - notified operator Permit Review Complete	02/08/2024

Total: 3 comment(s)