

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
GUTTERSEN D15-28	0512330498	Abandon Well - Permanent	5/23/2023	JOB OBJECTIVE: POOH & L/D TBG. **SEE TIME LOG FOR DETAILED REPORT**
GUTTERSEN D15-28	0512330498	Abandon Well - Permanent	11/15/2023	HSM W/ CREW AND REVIEW SWC ON RIGGING AND LIFTING. CHECK IWP=0 SICP/ 0 SIBHP MIRU CTU & SUPPORT EQUIPMENT-RIG UP HARD LINE TO WELLHEAD. PERFORM 30 MIN BRDH TEST. INFLOW WELL FOR 10 MINUTES(WSEA 10-E). ND 2-3/8" 5K WELLHEAD & NU 4.5" 5K WELLHEAD(WSEA 10-B). GOT READY TO RU BOP AND INJECTOR AND NOTICE BACK SIDE OF GOOSE-NECK WAS BROKEN. CANCELED RU AN NOTIFY ADVISER. SI AND SECURE WELL-RD COIL UNIT AN TOOK IN FOR REPAIRS.
GUTTERSEN D15-28	0512330498	Abandon Well - Permanent	11/17/2023	HSM W/ CREW AND REVIEW SWC ON RIGGING AND LIFTING. CHECK IWP=0 SICP/ 0 SIBHP MIRU CTU & SUPPORT EQUIPMENT-RIG UP HARD LINE TO WELLHEAD. INFLOW WELL FOR 30 MIN (WSEA 10-E). PU INJECTOR & NU BOP'S (WSEA 8-A). FUNCTION TEST & PRESSURE TEST BOP'S TO 250 PSI LOW & 2000 PSI HIGH(WSEA 9-A). RIH W/ COIL TO 4025'. PUMP A 25 SKS CEMENT PLUG FROM 4025' TO 3696'. POOH W/ COIL TO 2415'. PUMP A 25 SKS CEMENT PLUG FROM 2415' TO 2086'. POOH W/ COIL TO SRF-BLOW COIL DRY. RD BOP AND INJECTOR. INFLOW WELL FOR 30 MIN(WSEA 10-E)= NO FLOW. HSM W/ RANGER WL- MIRU WL-RIH W/ PERF GUN AND PERF @ 877'. POOH W/ SPENT GUN-RDMO WL. ESTABLISH CIRCULATION AND CONDITION HOLE W/ 2X BOTTOMS UP 90 BBLS FLUID WIGHT 8.6 PPG. INSURE WELL STATIC ND 5K X 4.5 FLANG- NU 5K X 2-3/8" FLANGE AND MASTER VALVE. RU CMT LINE MIX AND PUMP 283 SKS 15.8 PPG G NEAT CMT 57.9 BBL SLURRY TO SRF. SWI-WASH UP RD PUMP LINES AND COIL UNIT.
GUTTERSEN D15-28	0512330498	Abandon Well - Permanent	11/18/2023	CHECK IWP=0 SICP/ 0 SIBRHP PERFROM 30 MIN INFLOW TEST ON SRF CSG=NO PRESSURE NO BUBBLES(WSEA 10-E) TAGGD CMT TOP @ 25'

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
GUTTERSEN D15-28	0512330498	Slot Recovery	11/27/2023	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
GUTTERSEN D15-28	0512330498	Slot Recovery	1/27/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.