

CHAMPLIN PETROLEUM COMPANY  
CHRONOLOGICAL REPORT  
EVANS 1 44-23

PAGE: 1  
DATE: 01/09/89



02358207

WILDCAT (DN) (EXP)  
EVANS 1 44-23 (17017)  
(SE/SE 23-16S-42W)  
CHEYENNE COUNTY, CO

AFE # 97946  
12-09-88 SPUD

12-12-88

LOCATION: SESE, SEC. 23-16S-42W, CHEYENNE COUNTY, COLORADO. 5370'  
MORROW TEST. STAKED LOC. 11-15-88. GE: 3969', KB: 3979'. AFE #97944.  
UPRC 0% W.I. BCP, 30% ACP. DRLG. CONTR: MURFIN #14, MUD CONTR:  
SERVICE. DRLD. 12-1/4" HOLE 0-400' (400'). DLRD. 7-7/8" HOLE 400-475'  
975'). MW 9.7, VIS. 38. DEV. 1/4 DEG @ 102', 1/4 DEG @ 197', 1/2 DEG  
@ 292', 3/4 DEG @ 400'. MI&RU MUR- FIN RIG #21. SPUD 12-1/4" HOLE @ 2  
PM 12-9-88. DRLG. & SRUVEY, CIRC., TOH, RAN 9 JTS. 8-5/8" 24# J-55 STC  
CSG (386.92') SHOE @ 398', CIRC. CSG. RU HOWCO, PUMP 250 SX PREMIUM  
W/2% CACL2 & 1/4#/SX FLOCELE (14.8 PPG - Y=1.32). DISPLACE W/24 BW,  
GOOD RETURNS THRUOUT, CIRC. 10 BBLs CMT TO SURF., WOC, BACK OFF LANDING  
JT., NU BOP'S, TIH, TEST BOP'S & CSG TO 1000 PSI. TAG CMT @ 368',  
DRILL CMT, DRLG. PRES. OEPR. DRLG. DB #1 STC 12-1/4" FDT IN HOLE @ 0',  
OUT @ 400'. MADE 400' IN 2-3/4 HRS. AVG. 145.5 FPH (4-4-I). PB #2 HTC  
7-7/8" ATJ05 IN HOLE @ 400'. MADE 75' IN 1/2 HR. AVG. 150 FPH. BIT  
WT. 20M#, 110 RPM, PMP PRESS. 800 PSI, 64 SPM, GPM 285. DRLG. 3-1/4  
HRS., TRIPS 1/4 HR., CIRC. 1/2 HR., RUN & CMT CSG 2-1/4 HRS., SURVEYS  
1-1/4 HR., TESTING 1/4 HR., WOC 6 HRS., NU 2 HRS., MI&RU 8 HRS., DRLG  
CMT 1/4 HR. 12/11: DRLD. 7-7/8" HOLE 475-2581'  
(2106') SH. MW 9.5, VIS. 28, CL 68,000 PPM, CA 300 PPM. DEV. 1 DEG  
@ 918', 1-1/4 DEG @ 1439', 3/4 DEG @ 2056', 1 DEG @ 2550'. DRLG., RS,  
CHECK BOP'S, SURVEYS, JET PITS, REPAIR, BIT TRIP. PRES. OPER. DRLG  
DB #2 HTC 7-7/8" ATJ05 IN HOLE @ 400', OUT @ 2550'. MADE 2150' IN  
15-1/4 HRS. AVG. 138.7 FPH. (2-6-I). PB #3 HTC 7-7/8" ATJ22 IN  
HOLE @ 2550'. MADE 31' IN 1/2 HR. AVG. 62 FPH. BIT WT. 30M#, 85 RPM,  
PUMP PRESS 1000 PSI, 64 SPM, GPM 285. DRLG. 15-1/4 HRS., TRIPS 3-  
1/2 HRS., SURVEYS 1-1/4 HR., REPAIRS 2-1/4 HRS., CHECK BOP/RS  
3/4 HR., JET PIT 1 HR. 12/12: DRLD. 7-7/8" HOLE 2581-3582'  
(1001') SH & LIME. ST. CORRAL 2718' MW 9.4, VIS. 27, CL 61,000 PPM, CA  
1140 PPM. DEV. 1-1/2 DEG @ 3100'. DRLG., RS, SUR, JET PITS, DRLG. PB  
#3 HTC 7-7/8" ATJ22 IN HOLE @ 2550'. MADE 1032' IN 21-3/4 HRS. AVG. 47.4  
FPH. BIT WT. 30M#, 50 RPM, PP 1000 PSI, 64 SPM, GPM 285. D-21-1/4 HRS.  
SUR 1/2 HR., RS 3/4 HR., JP 1-1/2.

12-13-88

DRLD. 7-7/8" HOLE 3582-4120' (538'). MW 9.3, VIS. 27. DEV. 1 DEG @  
3900'. DRLG., RS-CHECK BOP, JET PITS, DRLG., TOH, HOLE IN DC, LD 2  
DC'S, TIH, DRLG., SURVEY, DISPLACE MUD @ 4100'. PRES. OPER. DRLG. PB  
#3 HTC 7-7/8" ATJ-22 IN HOLE @ 2500'. MADE 1570' IN 37-1/2 HRS.  
AVG. 41.9 FPH. BIT WT. 35M#, 85 RPM, PMP PRESS 1000 PSI, 54 SPM,  
GPM 285. DRLG. 15-3/4 HRS., TRIPS 5-3/4 HRS., SURVEYS 1/2 HR., CHECK  
BOP/RS 3/4 HR., JET PITS 1-1/4 HR.



CHAMPLIN PETROLEUM COMPANY  
CHRONOLOGICAL REPORT  
EVANS 1 44-23

PAGE: 2  
DATE: 01/09/89

12-14-88

DRLD. 7-7/8" HOLE 4120-4436' (616') SH & LIME. LANSING 4172', MARMATON 4575'. MW 9.0, IVS. 37, WL 10.4, FC 2/32, PH 11, CL 5000 PPM, CA 80 PPM, PV 12, YP 6, GEL 5/8, SOL. 4-1/2%, SD 1/4%. DEV. 3/4 DEG @ 4453'. DRLG., RS-CHECK BOP, SURVEY. PRES. OPER. DRLG. PB #3  
HTC 7-7/8" ATJ22 IN HOLE @ 2550'. MADE 2186' IN 60-1/4 HRS. AVG. 36.3 FPH. BIT WT. 35M#, 85 RPM, PMP PRESS 1000 PSI, 64 SPM, GPM 285. DRLG. 22-3/4 HRS., SURVEYS 1/2 HR., CHECK BOP/RS 3/4 HR.

12-15-88

DRLD. 7-7/8" HOLE 4736-4945' (209') SH & LM. MW 9.0, VIS. 42, WL 8.0, FC 2/32, PH 10, CL 4000 PPM, CA 80 PPM, PV 12, YP 5, GEL 3/11, LCM #/BBL 1, SOL. 4-1/2%, SD 1/4%. DEV 1 DEG @ 4945'. DRLG., RS-CHEK BOP, DRLG., BIT TRIP (SLM - 2.09 LONG - MADE 2' CORR.) LEFT 1 CONE IN HOLE, PU FINGER BASKET, TIH, WORK ON JUNK, TOH, REC. CONE, PU BIT #4. PRES. OPER. TIH. CHEROKEE 4732-53' (53'). DB #3 HTC 7-7/8" ATJ22 IN HOLE @ 2550', OUT @ 4945'. MADE 2395' IN 73 HRS. AVG. 32.8 FPH. (6-8-1 CONE LEFT IN HOLE). PB #4 HTC 7-7/8" ATJ22 IN HOLE @ 4945'. BIT WT. 35M#, 85 RPM, PMP PRESS. 1000 PSI, 64 SPM, GPM 285. DRLG. 12-3/4 HRS., TRIPS 9-3/4 HRS., SURVEYS 1/4 HR., CHECK BOP/RS 1/2 HR., WORK BASKET 3/4 HR.

12-16-88

DRLD 7-7/8" HOLE 4945-5321' (376') SH & LM. MW 9.3, VIS 55, WL 6.8, FC 2/32, PH 10.5, CL 4000 PPM, CA 100 PPM, PV 26, YP 9, GEL 6/21, LCM #/BBL TR, SOLIDS 7%, SD 1/4%. FTIH DRLG, RS, DRLG TO 5154', CIRC SAMPLES, DRLG TO 5310, CIRC SAMPLES. PRES OPER - DRLG. PB#4, IN @ 4945', MADE 376/19-1/2 HRS, AVG FPH 19.3. BIT WT 35M#, RPM 80, PP 1000 PSI, SPM 64, 5-1/2"X14", RPM 285. HOURS: 19-1/2, TRIPS 1-1/4, CIRC 2-3/4, CK BOP/RS 1/2.

12-17-88

DRLD. 7-7/8" HOLE 5121-5353' (32') SPERGEN. MW 9.3, VIS. 55. DEV. 1 DEG @ 5353'. DRLG., TD @ 8 AM, CIRC., TOH FOR LOGS (SLM-NO CORR.). RU SCHLUMBERGER. RAN DIL-GHC-GR TD TO SURF. CSG., RAN LDT CNL-GR FROM TD TO SURF. CSG. RAN DIPMETER ACROSS MORROW INTERVAL, LTD 5356'. RD SCHLUMBERGER, ND BOP. TIH W/DC, LDDC, TIH W/DP, LDDP TO 2000', PLUG #1: 2000' TO 1900' W/40 SX PREM. PRES. OPER. LDDP. DB #4 OUT @ 5353'. MADE 408' IN 21-1/4 HRS. AVG. 19.2 FPH. (6-4-1). BIT WT. 35M#, 80 RPM, PMP PRESS 1000 PSI, 64 SPM, GPM 285. DRLG. 1-3/4 HRS., TRIPS 4-3/4 HRS., CIRC. 2 HRS., CK BOP/RS 1/4 HR., LOGGING 8 HRS., ND 1 HR., LDDC 2-1/2 HRS., LDDP 2-3/4 HRS., SET PLUGS 1 HR.

12-18-88

FINAL REPORT

TD 5353'. MW 9.3, VIS. 55. PLUG #1: 450-350' W/40 SX PREM. PLUG #3: 30-SURF. W/10 SX PREM. JOB COMPLETE @ 8 AM. RD HOWCO, JET CELLAR, CUT OFF 4' BELOW GL. RIG RELEASED @ 9 AM 12-17-88. P&A. SET PLUGS 2 HRS., JET CELLAR 1 HR.

RECEIVED

JAN 12 1989

COLORADO OIL & GAS CONS. COMM.

✓

CHAMPLIN PETROLEUM COMPANY  
CHRONOLOGICAL REPORT  
EVANS 1 44-23

PAGE: 3  
DATE: 01/09/89

12-18-88 (CONT)

	GROSS	NET
COMMITTED:	205,000	61,500
EST COST TO DATE:	90,000	0
EST FINAL COST:	90,000	0

RECEIVED

JAN 1 1989

WILD OIL & GAS CORP.