

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403713063

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers
Address: 1001 17TH STREET #1600		Phone: (970) 902-3598
City: DENVER State: CO Zip: 80202		Mobile: (970) 902-3598
Contact Person: Andrew Verbonitz	Email: averbonitz@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 25158 Initial Form 27 Document #: 403149259

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 482066	API #: _____	County Name: GARFIELD
Facility Name: P27 595 1C-34 Flowline	Latitude: 39.579295	Longitude: -108.033164	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: SESE	Sec: 27	Twtp: 5S	Range: 95W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications GP Most Sensitive Adjacent Land Use Non-cropland rangeland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

East Fork Parachute Creek is located approximately 335 feet west of the Location.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste Other E&P Waste Non-E&P Waste
- Produced Water Workover Fluids
- Oil Tank Bottoms
- Condensate Pigging Waste
- Drilling Fluids Rig Wash
- Drill Cuttings Spent Filters
- Pit Bottoms
- Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	< 40 feet x 10 feet x 9 feet bgs	Soil Sampling and Laboratory Analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On April 21, 2022, the lease operator identified a flowline release via trending data. Energy & Carbon Management Commission (ECMC) Form 19 Document 403023550 was submitted to report the release and to open Spill/Release Point ID 482066. Form 27 Document 403149259 was later submitted to open Remediation Project 25158. See the attached Report of Work Completed (ROWC) for site investigation details. Please note, impacts associated with the production area were investigated and remediated via ECMC Remediation Project 25324.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

After in situ treatment, Caerus will advance a soil boring in the previous location of the sodium adsorption ratio (SAR) exceedance and collect one or more soil samples to confirm SAR levels are within ECMC allowable limits. See Remediation Summary for additional details.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater has not been observed during site investigation activities to date. If groundwater is encountered, Caerus will attempt to collect a representative groundwater sample for laboratory analysis.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 9
Number of soil samples exceeding 915-1 9
Was the areal and vertical extent of soil contamination delineated? Yes
Approximate areal extent (square feet) 250

NA / ND

-- Highest concentration of TPH (mg/kg) 3074
-- Highest concentration of SAR 28.6
BTEX > 915-1 Yes
Vertical Extent > 915-1 (in feet) 10

Groundwater

Number of groundwater samples collected 0
Was extent of groundwater contaminated delineated? Yes
Depth to groundwater (below ground surface, in feet) _____
Number of groundwater monitoring wells installed _____
Number of groundwater samples exceeding 915-1 _____

_____ Highest concentration of Benzene (µg/l) _____
_____ Highest concentration of Toluene (µg/l) _____
_____ Highest concentration of Ethylbenzene (µg/l) _____
_____ Highest concentration of Xylene (µg/l) _____
_____ Highest concentration of Methane (mg/l) _____

Surface Water

1 Number of surface water samples collected
0 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Background soil samples were collected and reported via ECMC Form 27 Document Number 403224347.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

Is further site investigation required?

See Proposed Sampling and the attached ROWC for details.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Remaining SAR impacts are being remediated through in situ application of a biological extract.

REMEDICATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

As outlined in Form 27 Document 403227473 and the associated ROWC, all constituents of concern are within ECMC Table 915-1 Residential Soil Screening Levels or approved alternative allowable limits except for SAR which exceeded in the western excavation sidewall. Elevated levels of SAR have been delineated vertically and horizontally. SAR impacts are not safe to remove via excavation due to health and safety considerations associated with multiple buried utilities and nearby equipment. As a result, in situ treatment was implemented to address remaining elevated SAR levels using a natural yucca, containing saponin, which improves water infiltration in soil and can accelerate the natural SAR degradation process.

On October 17, 2023, one remedial treatment well was installed adjacent to the N. Parachute EF01F-34 P27595 (1C-34) wellhead. The well was completed with a total depth of 5 feet below ground surface (bgs) with 3 feet of slotted screen. No soil samples were collected during the well installation effort. On November 21, 2023, the first in situ treatment was completed. Saponin solution was applied to the subsurface by gravity feeding the solution into the treatment well. Approximately 520 gallons of solution were applied to the impacted area within 1 hour. On March 25, 2024, the same in situ treatment was completed with approximately 525 gallons of saponin solution applied to the impacted area throughout the day. Caerus will advance a soil boring in the previous location of the SAR exceedance and collect one or more soil samples to confirm SAR levels are compliant with ECMC allowable limits after in situ treatments. See the attached ROWC for details.

Soil Remediation Summary

In Situ

Ex Situ

Yes Bioremediation (or enhanced bioremediation)

Excavate and offsite disposal

Chemical oxidation

If Yes: Estimated Volume (Cubic Yards) _____

Air sparge / Soil vapor extraction

Name of Licensed Disposal Facility or ECMC Facility ID # _____

Natural Attenuation

Excavate and onsite remediation

Yes Other saponin solution _____

Land Treatment

Bioremediation (or enhanced bioremediation)

Chemical oxidation

Other _____

Groundwater Remediation Summary

Bioremediation (or enhanced bioremediation)

Chemical oxidation

Air sparge / Soil vapor extraction

Natural Attenuation

Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Groundwater is not anticipated to be encountered. If groundwater is encountered during site investigation activities, Caerus will attempt to collect a sample for characterization.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other Q1 2024 Status Update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 12500

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

ECMC Disposal Facility ID #, if applicable: _____

Non-ECMC Disposal Facility: _____

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

If YES:

Compliant with Rule 913.h.(1).

Compliant with Rule 913.h.(2).

Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The excavations have been backfilled, and the area associated with this remediation project has been returned to active working surface.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 04/21/2022

Actual Spill or Release date, or date of discovery. 04/21/2022

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 05/02/2022

Proposed site investigation commencement. 05/02/2022

Proposed completion of site investigation. 07/31/2024

REMEDIAL ACTION DATES

Proposed start date of Remediation. 05/02/2022

Proposed date of completion of Remediation. 03/25/2024

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This form has been submitted to provide a Q1 2024 update for Remediation Project 25158 and to request a semi-annual reporting schedule. See the attached ROWC for details.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Andrew Verbonitz

Title: EHS Rem. Specialist

Submit Date: _____

Email: averbonitz@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: _____

Date: _____

Remediation Project Number: 25158

COA Type**Description**

<u>COA Type</u>	<u>Description</u>
0 COA	

ATTACHMENT LIST

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403761225	REMEDATION PROGRESS REPORT
-----------	----------------------------

Total Attach: 1 Files

General Comments**User Group****Comment****Comment Date**

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)