

State of Colorado
Energy & Carbon Management Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

403772455

Receive Date:

05/02/2024

Report taken by:

Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.

This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers Phone: (970) 285-2925 Mobile: (970) 640-6919
Address: 1001 17TH STREET #1600		
City: DENVER State: CO Zip: 80202		
Contact Person: Blair Rollins	Email: brollins@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 31518 Initial Form 27 Document #: 403479868

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 484391	API #: _____	County Name: RIO BLANCO
Facility Name: LOVE RANCH 8 Off-Location Flowline	Latitude: 39.891270	Longitude: -108.292690	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: SWNW	Sec: 9	Twp: 2S	Range: 97W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications GC Most Sensitive Adjacent Land Use Cropland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

All wells within the area are associated with this remediation project or are registered water wells associated with oil and gas development activities.

SITE INVESTIGATION PLAN**TYPE OF WASTE:**

☒ **E&P Waste** ☐ **Other E&P Waste** ☐ **Non-E&P Waste**

☒ Produced Water

☐ Workover Fluids

☐ Oil

☐ Tank Bottoms

☒ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	To be determined	Laboratory analysis
Yes	SOILS	To be determined	Laboratory analysis
Yes	SURFACE WATER	To be determined	Laboratory analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Initial response activities can be found on COGCC Form 19 documents 403391282 and 403398312. Additional initial investigation activities can be found within the attached report of work completed included in this submittal document.

PROPOSED SAMPLING PLAN**Proposed Soil Sampling**

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Vertical and horizontal extent of contamination and confirmation soil samples will be collected in support of this project.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater monitoring will be included in the site investigation, but specific points for groundwater monitoring have yet to be established.

Proposed Surface Water Sampling

☒ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Continued surface water samples will be collected from the previously established points outlined in the attached report of work completed.

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Additional investigation activities will be conducted as surface water elevation recedes allowing for additional access to the point of release. Additional investigation will include soil and water samples to determine the extent of contamination associated with the project.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 0
Number of soil samples exceeding 915-1 _____
Was the areal and vertical extent of soil contamination delineated? No
Approximate areal extent (square feet) 500

NA / ND

-- Highest concentration of TPH (mg/kg) _____
-- Highest concentration of SAR _____
BTEX > 915-1 Yes
Vertical Extent > 915-1 (in feet) 20

Groundwater

Number of groundwater samples collected 9
Was extent of groundwater contaminated delineated? Yes
Depth to groundwater (below ground surface, in feet) 5
Number of groundwater monitoring wells installed 9
Number of groundwater samples exceeding 915-1 0

-- Highest concentration of Benzene (µg/l) 1.4
ND Highest concentration of Toluene (µg/l) _____
ND Highest concentration of Ethylbenzene (µg/l) _____
ND Highest concentration of Xylene (µg/l) _____
NA Highest concentration of Methane (mg/l) _____

Surface Water

18 Number of surface water samples collected
1 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☒ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) 20 Volume of liquid waste (barrels) 3290

☒ Is further site investigation required?

Caerus plans to continue to determine the extent of soil, groundwater, and surface water impacts associated with the project through laboratory analysis and will report findings to the CECMC on Supplemental Form 27s. Caerus will continue to conduct quarterly and monthly surface water and groundwater sampling in support of the project and will provide updates to the CECMC on Supplemental Form 27 documentation.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Caerus is in the process of determining the extent of contamination associated with the project. Once the extent of contamination is determined, Caerus will provide a remediation strategy to the COGCC to allow for source removal.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Caerus is in the process of determining the extent of contamination associated with the project. Once the extent of contamination is determined, Caerus will provide a remediation strategy to the CECMC to allow for source removal.

Soil Remediation Summary

☐ In Situ

☐ Ex Situ

____ Bioremediation (or enhanced bioremediation)

____ Excavate and offsite disposal

_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

If Yes: Estimated Volume (Cubic Yards) _____

Name of Licensed Disposal Facility or ECMC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Caerus continues to conduct surface water monitoring and boom deployment to ensure impacts to surface water are contained. Caerus will continue to conduct surface water monitoring at the outlined monitoring stations found on the attached report of work completed, and will report these results to the CECMC on a quarterly basis. Groundwater monitoring will be included in the site investigation, but specific points for groundwater monitoring have yet to be established.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☒ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other Q1 2024 REM update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 200000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation?

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).☐ Compliant with Rule 913.h.(2).☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards?

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Caerus will reclaim all impacted areas in accordance with the COGCC 1000 series regulations

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 05/02/2023

Proposed site investigation commencement. 05/02/2023

Proposed completion of site investigation. 07/31/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. 08/30/2023

Proposed date of completion of Remediation. 08/30/2024

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

Caerus is in the process of scheduling additional delineation with our consultant utilizing an environmental drilling rig to be completed in May 2024. Sample locations and results will be provided to the CECMC on a Supplemental Form 27. Remediation strategies are being selected based on full delineation and will be proposed to the CECMC on a Supplemental Form 27.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Blair Rollins

Title: EHS Specialist

Submit Date: 05/02/2024

Email: brollins@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Steven Arauza

Date: 05/17/2024

Remediation Project Number: 31518

COA Type**Description**

0 COA	

ATTACHMENT LIST

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403772455	INVESTIGATION/REMEDIATION WORKPLAN (SUPPLEMENTAL)
403772531	REMEDIATION PROGRESS REPORT
403795118	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 3 Files

General Comments**User Group****Comment****Comment Date**

Environmental	Comply with outstanding COAs.	05/17/2024
---------------	-------------------------------	------------

Total: 1 comment(s)