



01068600



**State of Colorado
Oil and Gas Conservation Commission**
1120 LINCOLN STREET, SUITE 801, DENVER, COLORADO 80203
(303) 864-2100 FAX (303) 864-2105



FOR OGCC USE ONLY

RECEIVED
DEC - 6 00
OGCC

WELL ABANDONMENT REPORT

SUBMIT ORIGINAL PLUS ONE COPY. THIS FORM IS TO BE SUBMITTED AS AN INTENT WHENEVER A PLUGGING IS PLANNED ON A BOREHOLE. THE APPROVED INTENT SHALL BE VALID FOR SIX (6) MONTHS AFTER THE APPROVAL DATE. AFTER THAT PERIOD A NEW INTENT WILL BE REQUIRED. AFTER THE PLUGGING IS COMPLETE, THIS FORM AND ONE COPY SHALL AGAIN BE SUBMITTED ALONG WITH THIRD PARTY CEMENT VERIFICATION AS A SUBSEQUENT REPORT OF THE WORK AS ACTUALLY COMPLETED.

Date Received: 11/29/2006
Doc Num: 200011511

OGCC Operator Number: 46290		Contact Name and Telephone	24-hour Contact (required)
Name of Operator: K P KAUFFMAN COMPANY INC		Phone:	DAVE SHELTON
Address: 1875 BROADWAY, STE 2000		Fax: 303 825-4825	Tel: 303 894-2100 X 108
City: DENVER	State: CO Zip: 80202		

API Number: 05-123-09604 00	OGCC Lease No.:	Other wells in this lease?
Well Name: FIRECRACKER UNIT	Well Number: 2	
Location (CirQtr, Sec, Twp, Rng, Mer): SWSE Sec 1 T 1N R 68W PM 6		
County: WELD Federal, Indian, or State Lease Number:		
Field Name: SPINDLE	Field Number: 77903	

Attachment Checklist	Doc Num

Notice of Intent to Abandon

Only Complete the Following Background Information for Intent to Abandon

Reason for Abandonment: MECH. PROB
Casing to Be Pulled: Yes Top of Casing Cement:
Fish in Hole: Yes
Wellbore has Uncemented Casing Leaks:
Details: TB3 IN HOLE, APPROX TOP 5100'

Current and Previously Abandoned Zones

Formation code	Perf Top	Perf Bottom	Date Abandoned	Method of Isolation	Plug Depth
SUSX	5394	5384		NONE	
SNSD	5890	5915		NONE	

Casing History

Casing String	Casing Size	Casing Depth	Cement Top	Stage Cement Top
SURF	8 5/8	660		
1ST	4 1/2	6025		

Plugging Procedure for Intent and Subsequent ReportCIBP #1: Depth 5100 ft with 2 sacks cement on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 40 sacks cement from 1000 ft to 900 ft in OPEN HOLESet 50 sacks half in, half out surface casing from 720 ft to 620 ft.Set 10 sacks at surface.

Cut all casing strings four feet below ground level, weld on plate

Dry-Hole Marker: NoSet sacks in rat hole.Set sacks in mouse hole.**Additional Plugging Information for Subsequent Report Only**Casing Recovered: 2385 ft. of 4 1/2 inch casing.Plugging Date: 11-29-00Wireline Contractor: ADI WIRELINECementing Contractor: KAUFFMAN WELL SERVICEType of Cement and Additives Used: CLASS G, NEAT

*Attach Job Summaries

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: RICK CHLUMMEIERSigned: R. ChlummeierTitle: Comm./WORKER SUP.Date: 12-4-00OGCC Approved: SHELTONTitle: PE

Date: 11/29/2000

CONDITIONS OF APPROVAL, IF ANY:

PROVIDE 24 HR NOTICE OF MIND TO DAVE SHELTON
303 - 894-2100 X 108

RECEIVED
DEC -6 00
COGCC

equip.

KPK

KAUFFMAN WELL SERVICE, INC.

TICKET
NUMBER

23323

FOR SUBSER. REPORT

RECEIVED

1675 BROADWAY, SUITE 1970
DENVER, COLORADO 80202

DEC - 6 00

COGCC

Customer KP Kauffman

Address _____

Date 11-27-00Lease Firecracker Unit Well No. 2Customer
P.O. No. _____Contractor
Job No. _____

FROM	TO	HOURS	WORK PERFORMED	TOTAL AMOUNT
7:00pm			Warm up trks - Drive to location - Hook up To well - Pump 70 Bbls f/w @ 1200psi - 16pm - mud To pit - Pressure lowered To 400psi - Spot 40 SK Class G Cement Plug @ 5100' - cleanegupt + winterize -	
3:00pm	8 Hrs		Drive To yard	

EMPLOYEES TIME	HOURS	RATE	AMOUNT	EQUIPMENT	UNIT No.	HOURS	RATE	AMOUNT
Operator Foreman <u>Donnie</u>				Pickup				
Helpers				Pump Truck () Ten	338	8	86.00	688 00
				Trailer Cement Trk	224	8	65.00	520 00
				Backhoe				
				Trackhoe				
				Winch Truck				
TOTALS								
MATERIALS BOUGHT OUT			AMOUNT	Bobtail Water Truck (80 bbls)				
40 SK Class G Cement				Transport (150 bbls)				
				Dozer ()				
				Hot Oil Truck				
				Blade				
				Dump Truck				
TOTAL								

Approved

Mike Carter
FOR CUSTOMER

TOTAL TICKET AMOUNT

1208.00

Approved

[Signature]
FOR CONTRACTOR



KAUFFMAN WELL SERVICE, INC.

TICKET
NUMBER

23324

FOR SUBSER. REPORT

RECEIVED

DEC-6 00

1675 BROADWAY, SUITE 1970
DENVER, COLORADO 80202

COGCC

Customer K.P. Kauffman

Address _____

Date 11-24-00Lease Firecracker Unit Well No. 2Customer
P.O. No. _____Contractor
Job No. _____

FROM	TO	HOURS	WORK PERFORMED	TOTAL AMOUNT
7:11am			Drive Equip to location - Hook up lines - 32 Jtz 2 3/8" Tag in hole @ 1002' - Spot 40 SK Class G Cement - Unit POOH + lay down 9 Jtz Tag To 727' - Spot 50 SK Class G Plug - Unit POOH w/ R/L but 1 Jtz Tag - Spot 10 SK Cement Plug to Top of Surface - Unit lay down last Jtz - Clean up equip - Drive To yard.	
3 pm	8		< Dave Shelton - Colorado Oil & Gas Witnessed Plug job >	

EMPLOYEES TIME	HOURS	RATE	AMOUNT	EQUIPMENT	UNIT No.	HOURS	RATE	AMOUNT
Operator				Pickup				
Foreman <u>Donnie</u>				Pump Truck () Ton	338	8	86.00	688.00
Helpers				Trailer Cement Trk	224	8	65.00	520.00
				Backhoe				
				Trackhoe				
TOTALS				Winch Truck				
MATERIALS BOUGHT OUT			AMOUNT	Bobtail Water Truck (80 bbls)				
100 SKs Class "G" Cement				Transport (150 bbls)				
				Dozer ()				
				Hot Oil Truck				
				Blade				
TOTAL				Dump Truck				

Approved

Mike Carter

FOR CUSTOMER

Approved

[Signature]

FOR CONTRACTOR

TOTAL TICKET AMOUNT

1208.00

UNIT NUMBER		UNIT NUMBER	
CREW NAMES	EMPLOYEE NO.	CREW NAMES	EMPLOYEE NO.
ENGR. J/S		ENGR.	
OPER. R		OPER.	
OPER.		OPER.	

UNIT NUMBER		UNIT NUMBER	
UNIT NUMBER 201		UNIT NUMBER	
CREW NAMES	EMPLOYEE NO.	CREW NAMES	EMPLOYEE NO.
ENGR. JIS		ENGR.	
OPER. RTB		OPER.	
OPER.		OPER.	

UNIT NUMBER		UNIT NUMBER	
ENGR.	CREW NAMES	ENGR.	CREW NAMES
OPER.	EMPLOYEE NO.	OPER.	EMPLOYEE NO.
OPER.		OPER.	