

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HAGEN 09-10	0512317124	PLUG AND ABANDON	2/23/2024	CTL, MOVED RIG FROM THE REINICK C 09-18, CIWP 650/650 BH 0, RU RIG, PUMP, TANK, PT SF EQUIPMENT, SET GROUNDS, CONTROL WELL, SB 2215' OF 2 3/8" SECURE WELL , CTL
HAGEN 09-10	0512317124	PLUG AND ABANDON	2/26/2024	CTL, CIWP 0 OVER ALL, LD REM TBG., RU WL RIH W/ 4.5" CIBP SET @ 6510' W/ 2 SXS CMT CAP, LOAD HOLE PT CIBP, RD WL , SHUT IN DUE HIGH WINDS, LET CHEVRON REP KNOW
HAGEN 09-10	0512317124	PLUG AND ABANDON	2/27/2024	CTL, HSM, WAIT TO SEE IF WIND CALMS DOWN, SHUT IN DUE BAD WEATHER
HAGEN 09-10	0512317124	PLUG AND ABANDON	2/28/2024	CTL, CIWP 0 OVER ALL, HSM, & START CHECK, RU WL, RIH W/ TWO PERF GUNS SHOOT HOLES @ 2315' & 1815', TIH W/ CIGR & 2215' OF 2 3/8" TBG, SEC CIGR, CIRCULATE, PUMP COURTSEY SQZ, LD TO 1750' REVERSE OUT, LD REM TBG, WAIT 30 MIN INFLOW TEST, 0 PRESSURE IN BH, RU WL RIH W/ 1PERF GUN SHOT HOLES @ 680', CIRCULATE HOLE, PUMP 212 SXS CMT TO SURFACE, ND RIG FLOOR, BOPS, SECURE WELL, RD RIG, PUMP, & TANK

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HAGEN 09-10	0512317124	Slot Recovery	4/11/2024	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
HAGEN 09-10	0512317124	Slot Recovery	4/23/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.