

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403782516

Receive Date:

05/24/2024

Report taken by:

Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: SUMMIT MIDSTREAM PARTNERS LLC	Operator No: 200565	Phone Numbers Phone: (832) 9306527 Mobile: ()
Address: 910 LOUISIANA ST STE 4200		
City: HOUSTON	State: TX Zip: 77002	
Contact Person: Ofelia Galvan	Email: ofelia.galvan@summitmidstream.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 27509 Initial Form 27 Document #: 403290427

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 480836	API #: _____	County Name: GARFIELD
Facility Name: Gathering Line just off D24W pad		Latitude: 39.458000	Longitude: -107.730000
		** correct Lat/Long if needed: Latitude: 39.437489	Longitude: -107.730275
QtrQtr: NWSW	Sec: 12	Twp: 7S	Range: 93W Meridian: 6 Sensitive Area? No

SITE CONDITIONS

General soil type - USCS Classifications SC Most Sensitive Adjacent Land Use Non crop land

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

West Mamm Creek located approximately 400 feet to the northeast. Gantt Gulch, and ephemeral stream is located 660' southeast.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste

☒ Produced Water

☐ Workover Fluids

☐ Oil

☐ Tank Bottoms

☒ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	~450 sqft	Visual, field screen, excavation

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Pipeline was excavated and sampled.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Entrada recommends the collection of additional background soil samples to provide additional context for SAR and EC levels.

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Entrada recommends the collection of a produced water sample in order to understand the chemistry of the produced water, specifically arsenic concentration.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

NA / ND

Number of soil samples collected 5

Number of soil samples exceeding 915-1 4

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 450

-- Highest concentration of TPH (mg/kg) 15.27
7

-- Highest concentration of SAR 9.99

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 11

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☒ Were background samples collected as part of this site investigation?

Two background samples were collected. See the attached Report of Work Complete for details.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

Entrada recommends the collection of a produced water sample in order to understand the chemistry of the produced water, specifically arsenic concentration, and the collection of additional background soil samples to provide additional context for SAR and EC levels.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Pipeline was excavated and repaired.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

A remediation plan will be developed once background and produced water sampling is complete.

Soil Remediation Summary

☐ In Situ

☐ Ex Situ

Bioremediation (or enhanced bioremediation)

Chemical oxidation

Air sparge / Soil vapor extraction

Excavate and offsite disposal

If Yes: Estimated Volume (Cubic Yards)

Name of Licensed Disposal Facility or ECMC Facility ID #

_____ Natural Attenuation
_____ Other _____

_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☐ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other

☐ **Request Alternative Reporting Schedule:**

☐ Semi-Annually ☐ Annually ☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report
☐ Other

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Operator anticipates the remaining cost for this project to be: \$

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation?

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards?

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

A reclamation plan will be developed once remediation is complete.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 10/13/2021

Proposed site investigation commencement. _____

Proposed completion of site investigation. 07/01/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

Summit Midstream plans to drill this site for delineation purposes in August 2024. Summit plans to advance four borings (northeast (2), southeast, and southwest) in and around the original excavation to delineate impacts previously observed. Both vertical and lateral delineation will be required.

In the lateral delineation borings, samples will be collected at the depth of impact only. In the vertical delineation boring, samples will be collected below the depth of impact. These samples will be analyzed for the previously approved reduced analyte suite of EC and SAR only. Please see the attached map for the approximate boring locations. The exact locations of these borings may have to be adjusted in the field due to local conditions.

In addition, Summit plans to advance an additional boring in a native non-disturbed area and collect additional background sample(s).

Summit requests approval of the delineation and background sampling plan above.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Ofelia Galvan

Title: Env Compliance Specialist

Submit Date: 05/24/2024

Email: ofelia.galvan@summitmidstream.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Steven Arauza

Date: 06/24/2024

Remediation Project Number: 27509

COA Type

Description

0 COA	

ATTACHMENT LIST

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

403782516	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403800093	MAP
403833254	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 3 Files

General Comments

User Group

Comment

Comment Date

Environmental	Comply with outstanding COAs.	06/24/2024
---------------	-------------------------------	------------

Total: 1 comment(s)