

Catamount Energy Partners
Carpenter 2/Carpenter 1S
Inspection 714000865 Remedial Report

Comment: Western interim reclamation areas support little to no vegetation and are dominated by field bindweed in some areas. Spot seeding/hydro mulch activities conducted in 2022 were unsuccessful as no vegetation has established on western cut slopes.

Corrective Action: Spot seeding needs to be conducted within portions of the interim reclamation areas with poor revegetation. Comply with rule 1003.f treat/remove weeds. 7/31/2024 CA given for fall seeding window.

Action Taken: Harrowed and seeded bare slopes, removed weeds.

Action Taken Date: 6/27/2024

Comment: Western portions of interim reclamation show exposed/bare soils. No storm water BMPS/stabilization measures were observed.

Corrective Action: Storm water BMPs and erosion controls (ie: mulch, hydromulch, straw blankets, etc.) need to be installed and maintained on portions of the project area sparse and bare soils until soils are stabilized with desirable perennial vegetation.

Action Taken: Installed wattles and seeded/mulched areas with exposed/bare soils.

Action Taken Date: 6/28/2024



Harrowed and seeded sparse and bare soil areas



- Hydromulched bare soil areas where seeding/harrowing occurred



- Installed wattles around bare soil areas