

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HARPER USX EE27-10	0512324565	Abandon Well - Permanent	3/27/2024	ISITP-800 PSI, ISICP-800 PSI, ISISCP-0 PSI, ROAD RIG AND EQUIPMENT TO LOCATION, SET UP SPILL CONTAINMENTS, SPOT IN AND RIG UP PULLING UNIT, RIG EQUIPMENT AND INCINERATING EQUIPMENT, PRES/TEST BOP, CONTROL WELL WHILE INCINERATING GAS WITH 130 BBLS OF FRESH WATER, N/U BOP AND TBG EQUIPMENT, STAND BACK 84 JTS AND L/D 148 JTS, SECURE WELL, SDFN.
HARPER USX EE27-10	0512324565	Abandon Well - Permanent	3/28/2024	ISICP-0 PSI, ISISCP-0 PSI, A PLUS WIRELINE RIH AND SET CIBP @7116', POOH RIH AND SPOT CMT ON TOP, POOH, PERFORM PRESSURE TEST TO 1500 PSI FOR 15 MIN, HELD GOOD, RIH AND SET CIBP @6769', POOH, RIH AND SPOT CMT ON TOP, POOH, RIH AND SET CIBP @2611', POOH, TIH OPEN ENDED W/TBG TO 2611', SPOT 10 SKS OF NEAT G CMT AT 15.8 PPG AND 1.15 Y ON TOP OF CIBP, POOH AND L/D ALL TBG, SECURE WELL, SDFN.
HARPER USX EE27-10	0512324565	Abandon Well - Permanent	3/29/2024	ISICP-0 PSI, ISISCP-0 PSI, A PLUS WIRELINE RIH AND SHOT CIRCULATING HOLES @827', ESTABLISH CIRCULATION AND CONDITION HOLE, N/D BOP, N/U WELLHEAD, MIX AND PUMP 10 BBLS OF C/WASH, 5 BBLS OF FRESH AND 294 SKS OF NEAT G CMT TILL GOT SOLID RETURNS, SECURE WELL, WASH UP EQUIPMENT, R/D PULLING UNIT AND RIG EQUIPMENT, PREPARE FOR RIG MOVE.

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HARPER USX EE27-10	0512324565	Slot Recovery	5/27/2024	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
HARPER USX EE27-10	0512324565	Slot Recovery	6/4/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.