

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HEINZE USX AB29-10	0512324529	Abandon Well - Permanent	3/19/2024	<p>IWP- 0 PSI ON SURFACE CASING 1500 PSI ON CASING 1500 PSI ON TUBING</p> <p>CREW TRAVEL. HELD SAFETY MEETING. ROAD RIG TO THE HEINZE. SPOT IN EQUIPMENT. RU SERVICE UNIT. RU HARDLINE. RU FLOWBACK. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. INCINERATED GAS. ROLLED HOLE WITH FRESH WATER. RD FLOWBACK. ND WELLHEAD. NU BOP'S. RU FLOOR. PRESSURE TESTED STACK. STOOD BACK 41 STANDS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
HEINZE USX AB29-10	0512324529	Abandon Well - Permanent	3/20/2024	<p>IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING 0 PSI ON TUBING</p> <p>CREW TRAVEL. HELD SAFETY MEETING. LAID DOWN 146 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. SET CIBP AT 6762'. BAILED 2 SACKS. PRESSURE TESTED CASING/CIBP TO 1500 PSI FOR 15 MIN (HELD). SET CIBP AT 3697'. BAILED 2 SACKS. SET CIBP AT 2628'. RD WIRELINE. TIH W/ 84 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING + 10 FT SUB. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 10 SACKS NEAT G. PUMPED 9.5BBLS DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 84 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING + SUB. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
HEINZE USX AB29-10	0512324529	Abandon Well - Permanent	3/21/2024	<p>IWP- 0 PSI ON SURFACE CASING (NO BUBBLES) 0 PSI ON CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING. CHECKED FOR PRESSURE/FLOW (NONE). HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. TAGGED SCALE/SAND AT 340'. RAN IN W/ JUNK BASKET BUT WAS STILL STACKING OUT. RD WIRELINE. TIH W/ 12 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. ROLLED HOLE WITH 10BBLS OF FRESH WATER. LAID DOWN 12 JOINTS OF 3/8 4.7# J-55 8RD EUE TUBING. RU WIRELINE. SHOT HOLES AT 881'. RD WIRELINE. ROLLED HOLE WITH 80BBLS OF FRESH WATER. RD FLOOR. ND BOP'S. NU WELLHEAD. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 10BBLS CHEM WASH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 294 SACKS NEAT G. RD CEMENT UNIT. RD SERVICE UNIT. RD HARDLINE. LOCKED/TAGGED OUT WELL.</p>

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HEINZE USX AB29-10	0512324529	Slot Recovery	5/9/2024	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
HEINZE USX AB29-10	0512324529	Slot Recovery	6/13/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.