

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HARPER 34-22X	0512325308	Abandon Well - Permanent	3/29/2024	IWP- 0 PSI ON SURFACE CASING 700 PSI ON CASING 700 PSI ON TUBING ROAD RIG TO NEW LOCATION. HELD SAFETY MEETING. SPOT IN EQUIPMENT. RU SERVICE UNIT. RU HARDLINE. LOCKED OUT WELL AND TANKS. SHUT DOWN. CREW TRAVEL.
HARPER 34-22X	0512325308	Abandon Well - Permanent	4/1/2024	IWP- 0 PSI ON SURFACE CASING 700 PSI ON CASING 700 PSI ON TUBING CREW TRAVEL. HELD SAFETY MEETING. CHECKED FOR PRESSURE/FLOW (NONE). RU FLOWBACK. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. INCINERATED GAS. ROLLED HOLE WITH FRESH WATER. RD FLOWBACK. ND WELLHEAD. NU BOP'S. PRESSURE TESTED STACK. RU FLOOR. STOOD BACK 40 STANDS OF 2 3/8 4.7# J-55 8RD EUE TUBING. LAID DOWN 150 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.
HARPER 34-22X	0512325308	Abandon Well - Permanent	4/2/2024	IWP- 0 PSI ON SURFACE CASING (NO BUBBLES) 0 PSI ON CASING CREW TRAVEL. HELD SAFETY MEETING. CHECKED FOR PRESSURE/FLOW (NONE). HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. SET CIBP AT 7095'. BAILED 2 SACKS. LOADED HOLE WITH FRESH WATER. PRESSURE TESTED CASING/CIBP TO 1500 PSI FOR 15 MIN (HELD). SET CIBP AT 6793'. BAILED 2 SACKS. SET CIBP AT 2577'. RD WIRELINE. TIH W/ 83 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 10 SACKS NEAT G. PUMPED 9BBLS DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 59 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 76 SACKS NEAT G. LAID DOWN 24 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. TOPPED OFF WELL. RD CEMENT UNIT. RD FLOOR. ND BOP'S. NU WELLHEAD. RD SERVICE UNIT. RD HARDLINE. LOCKED/TAGGED OUT WELL. SHUT DOWN. CREW TRAVEL.

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
HARPER 34-22X	0512325308	Slot Recovery	6/1/2024	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
HARPER 34-22X	0512325308	Slot Recovery	6/13/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.