

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/10/2024	MOVE IN RIG AND SUPPORT EQUIPMENT, SPOT BASE BEAM AND TANK AND HARD LINES, SPOT AND RIG UP EQUIPMENT, TBG PSI 430/CSG PSI 432/BH-60 PSI, PERFORM BRADEN HEAD TEST, (WSEA-2-A) TEST BOP OFFLINE BLINDS AND PIPE RAMS 2 1/16 (WSEA9-A) BULL HEAD WELL TO KILL PUMP 45 BBLS DOWN CASING, 30 BBLS DOWN TBG, EST CIRC AND PUMP TOTAL OF 135 BBLS WITH GAS MIGRATION SHUT IN WELL AND MONITOR. SECURE LOCATION SDFN.
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/11/2024	TRAVEL TO RIG FROM YARD, CHECK WELL PSI BH=135 TBG=0 CASING = 0 , PJSM W/CREW REVEIW TENEANT #1, N/D WH AND N/U 5K CLASS 2 BOP W/ 2 1/16 PIPE RAMS, (WSEA-8A) TEST WELL HEAD CONNECTION (WSEA-9A) 250/2000 5 MIN EACH TEST. R/U WORK FLOOR AND TUBING EQUIPMENT.TOOH TO DERRICK WITH 70 JOINTS LAYDOWN 140 JOINTS OF 2 1/16 TBG. MIRU W.L UNIT AND RIH WITH CIBP #1 AND SET @ 6592' DUMP BAIL 2 SXS CMT, PSI TEST PLUG 1500 PSI 15 MIN GOOD TEST. RIH AND SET CIBP #2 @ 4004' AND DUMP BAIL 2 SXS, POOH AND RIG DOWN WIRELINE UNIT. SECURE WELL AND SDFN.
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/12/2024	TRAVEL FROM YARD TO RIG 7, PJSM W/CREW, CHECK WELL PSI 0/0/8, MIRU WIRELINE UNIT, PJSM W/ W.L CREW, RIH WITH 2 1/8 GUN AND (HOLD 500 PSI ON BACKSIDE) SHOOT HOLES @ 2364' 1' X 6SPF, PULL OUT AND PICK UP 3" CIRC 10K PSI SET w@ 2264 (100' ABOVE BOTTOM PERFS), POOH AND RIH WITH 2 1/8 GUN AND SHOOT HOLES @ 1864', POOH AND R/D W.L UNIT, TRIP IN HOLE AND STING INTO RETAINER, ESTABLISH CIRCULATION 400 PSI, (LIFT PSI 1050) POP OFF SET AT 600 PSI, PUMP 39 BBLS FRESH WATER PERF TO PERF, PUMP 10 BBLS CHEM FLUSH MIX AND PUMP 190 SXS G NEAT 1.15 YEILD, 15.8PPG 39 BBLS SLURRY, 170 SXS ON ANNULUS AND 20 SXS ONTOP OF RETAINER. TOO H 16 JOINTS EOT @ 1750' REVERSE CIRC 1.5 TBG VOL (NO CEMENT TO SURFACE) TOO H 27 STANDS TO DERRICK, SECURE WELL AND CLEAN LOCATION, FLUSH AND BLOW OUT LINES, REVIEW TABLE TOP DRILL WITH CREW OVER BLACK OUT OPERATIONS. SDFW.
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/15/2024	CREW TRAVEL TO LOCATION CHECK PSI 0/0/42 BLOW DOWN TO WORK TANK TO ZERO, NOTIFIE ENGINEER AND WAIT ON ORDERS, CONFIRM WITH STATE TO CUT CSG @ 1708, MIRU WL UNIT PJSM AND RIH WITH JET CUTTER AND CUT CSG @ 1708', R/D W.L UNIT, RIG DOWN WORK FLOOR, NIPPLE DOWN BOPE, REMOVE CAP AND UNLAND CSG 13K, STRIP OVER STACK CLASS 2 5K WITH 3.5 RAMS, RIG UP WORK FLOOR AND TBG EQUIPMENT, WAIT ON CEMENT CREW AXIS, MIRU AXIS CEMENT CREW AND PJSM, ATTMEPT TO PRIM TRUCK AND COULD NOT PULL ON WATER , WAIT UNTIL MORNING FOR MORE WATER TO COMPLETE JOB. SDFN

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/16/2024	<p>CREW TRAVEL TO LOCATION FROM YARD, PJSM W/CREW AND AXIS CMT COMPANY. WELL PSI 0/0/2 BH, RIG UP AXIS AND PRESSURE TEST LINES T/1500 PSI (TBG LIFT 1980 PSI) SET POP OFF TO 1000 PSI, BREAK CIRC AND PUMP 7.8 BBLS THEXIO CMT 15.2 PPG YEILD 1.31, 6.01 GAL/SX 35 TOTAL SXS (100' PLUG BALANCED) DISP 12.8 BBLS, BREAK OFF LINES AND WASH UP TO CMT TANK, L/D 40 JOINTS 3.5 10 RD CSG AND 20' CUT OFF. SECURE WELL AND LOCATION DUE TO HIGH WINDS, PERFORM WELL DRILL WITH CREW TABLE TOP OVER SHUT IN WITH CASING AND WELL FLOWING PIPE LIGHT.</p> <p>SDFN</p>
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/17/2024	<p>CREW TRAVEL TO LOCATION FROM YARD, PJSM W/CREW REVIEW TENET # 4, CHECK WELL PSI 0/0/3 BH, TIH WITH 2 1/16 TBG AND TAG CMT PLUG @ 1592' CIRC WELL CLEAN 145 BBLS. TOOH TO DERRICK AND WAIT ON 10.3+ PPG MUD FROM MACAD, HAUL OFF 145 BBLS DIRTY WATER TO REPUBLIC, RECIEVE 165 BBLS FRESH WATER . TIH TO TOP OF PLUG @ 1592' MOVE IN VAC TRUCKS AND DISP WELL WITH 125 BBLS 10.+ PPG 47 VIS GEL BASED MUD. TOOH AND TOP OFF WELL WITH 7 BBLS OF MUD SECURE WELL AND LOCATION 8 HOUR SHUT IN.</p>
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/18/2024	<p>CREW SAFTEY MEETING IN YARD AND TRAVEL TO LOCATION. CHECK WELL PSI 0/0/0 PJSM W/CREW ON TENET #4, TIH WITH 2 1/16 TBG T/920' CIRC OUT 10.3 MUD TO VAC TRUCK, LAY DOWN EXCESS PIPE, AND TIH T/920' SECURE STRING ON RIG FLOOR, PUMP 10 BBLS MUD FLUSH FOLLOWED BY 225 SXS G-NEAT CMT 15.8PPG, 1.15 YEILD, 5.2 GAL/SX, DISP 2 BBLS (BALANCED) TBG LIFT PSI 611 @ 80% POP OFF SET T/400 PSI, L/D TBG ON GROUND - MONITOR SURFACE SAMPLE FOR 3 HOURS,30 MIN INFLOW BUBBLE TEST NO BUBBLES OBSERVED GOOD TEST, PRIOR TO NEXT JOB. TIH WITH 2 1/16 TBG AND TAG PLUG @ 453' BREAK CIRC AND PUMP 100 SXS G-NEAT 15.8 PPG YEILD 1.15, 5.2 GAL/SX (BALANCED) TOOH AND L/D TBG. TOP OFF WELL WITH CMT, N/D BOPE SECURE LOCATION.</p> <p>SDFN.</p>
KLEIN 21-12	0512317862	Abandon Well - Permanent	4/19/2024	<p>INFLOW BUBBLE TEST NO BUBBLES OBSERVED GOOD TEST . TAG DETPH 3'</p>

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
KLEIN 21-12	0512317862	Slot Recovery	6/5/2024	NO PRESSURE/BUBBLE TEST ON THE WELLBORE. NO WELLBORE PRESENT AT SURFACE. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
KLEIN 21-12	0512317862	Slot Recovery	6/17/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.