

Surface Cement Verification Report

George 10N

Date: Feb 29, 2024

Cementer's Well Service, Inc.
P.O. BOX 336220 • GREELEY, CO 80633 •
(970) 690-1100

CLIENT: PDC Energy

FIELD TICKET #: 200.0103.013



COGCC Operator Guidance - RULE #308.A.B(2)A.ii

Job Information

API #:	05-123-51767	Job Type:	New Well -- Surface
Well Owner:	PDC Energy	Cementing Company:	Cementer's Well Service, Inc.
Lease:	George	Contact:	Nate Kvamme, 303-324-4296
Well Name:	10N	Ambient Conditions:	Clear
State:	CO	Temperature:	55 deg F
County:	Weld		
Job Date:	Feb 29, 2024		
Time on Location:	Feb 29, 2024, 9:45 AM		

Slurry Description

a) Purpose	Surface
b) Cement Class	ASTM C595 Type IL
c) Cement Yield	1.61 cu ft / sk
d) Cement Density	13.9 PPG
e) Number of sks	789 sks
f) Mix Fluid Type	
Water / Cement	8.5 gal/sk
g) Slurry Mixed	226.24 BBLs Cement
h) Additives Used	Gel/Bentonite 3.00 % Calcium Chloride 1.50 %
Total Water Used	370.65 BBLs Water
i) Displacement Fluid Vol	150.97 BBLs Water
j) Method of Placement	N/A
l) Stage Tool Depth	N/A
k) Set Depth	Pipe Landed @ 1,987 ft.
m) Float Collar Depth	Plug Landed @ 1,953 ft.
n) Designed top of Cement	Returns to Surface (+)
o) Centralizer Depths	N/A

Job Notes

a) Plug Down	Yes @ Feb 29, 2024, 1:07 PM
	Landed Plug @ 2,585 PSI
	Final Lift @ 550 PSI
b) Floats Held	Yes 1.0 BBLs back
c) Full Returns	Yes
Lost Circulation	No
d) Cement to Surface	Yes
	40 BBLs Cement
e) If no returns, top off	
f) Top off Detail	
g) Additional Detail	
Charts -	
(Pressure, Density, Pump Rate & Total BBLs)	
	*see further attached

Cementer's Well Service, Inc.

PDC Energy

Cementer's Job ID: 3600

Surface Cement Job Graph & Casing Test

Cementer's Well Service, Inc.
 P.O. BOX 336220 • GREELEY, CO 80633 •
 (970) 690-1100

George 10N

Date: Feb 29, 2024

CLIENT: PDC Energy

FIELD TICKET #: 200.0103.013



Well Data		Cement Job Data	
API #:	05-123-51767	State:	CO
Well Owner:	PDC Energy	County:	Weld
Lease:	George	Time on Location: 02-29-24 09:45	
Well Name:	10N	Plug Down Time: 02-29-24 13:07	
TD:	Depth @ 1,997 ft.	Casing Pressure Test Results (PSI)	
KB:	Pipe Landed @ 1,987 ft.	Final Lift @	550 PSI
Set:	Plug Landed @ 1,953 ft.	Landed Plug @	2,585 PSI
		10 min	2,610 PSI
		20 min	2,630 PSI
		30 min	2,638 PSI

Surface Cement Job Graph

