

FORM
6Rev
11/20

State of Colorado

Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

403854411

Date Received:

07/16/2024

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

ECMC Operator Number: 10071

Contact Name: Derek Clark

Name of Operator: HIGHPOINT OPERATING CORPORATION

Phone: (720) 270-4921

Address: 555 17TH ST STE 3700

Fax:

City: DENVER State: CO Zip: 80202

Email: declark@civiresources.com

For "Intent" 24 hour notice required,

Name: Petrie, Erica

Tel: (303) 726-3822

ECMC contact:

Email: erica.petrie@state.co.us

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-123-33649-00

Well Name: Greasewood

Well Number: 09-19H

Location: QtrQtr: LOT 1 Section: 19 Township: 6N Range: 61W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.479300

Longitude: -104.259736

GPS Data: GPS Quality Value: 1.8 Type of GPS Quality Value: PDOP Date of Measurement: 11/25/2013

Reason for Abandonment: ☐ Dry ☐ Production Sub-economic ☐ Mechanical Problems☒ Other P&A due to offset fracCasing to be pulled: ☐ Yes ☒ No Estimated Depth:Fish in Hole: ☐ Yes ☒ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details: Collapsed liner below 6120'

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA	6657	10792	03/04/2017	B PLUG CEMENT TOP	6120

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
CONDUCTOR	24	16	H-40	65	0	76	50	76	0	
SURF	13+1/2	9+5/8	J-55	36	0	830	350	830	0	VISU
1ST	8+3/4	7	J-55	26	0	6600	605	6600	1560	CBL
1ST LINER	6+1/8	4+1/2	P-110	11.6	5741	10795				

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 5675 with 20 sacks cmt on top. CIBP #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 45 sks cmt from 2200 ft. to 2000 ft. Plug Type: CASING Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at 880 ft. with 360 sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set 20 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing

Surface Plug Setting Date: _____ Cut and Cap Date: _____ Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

Proposed WBD Attached
CPW consult is not required for big game HPH.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Aubrey Noonan

Title: Sr. Regulatory Analyst Date: 7/16/2024 Email: regulatory@civiresources.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Wolfe, Stephen Date: 7/27/2024

CONDITIONS OF APPROVAL, IF ANY LIST

Expiration Date: 1/26/2025

COA Type	Description
	<p>Bradenhead Testing</p> <p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the ECMC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact ECMC engineering for verification of plugging procedure.</p>
	<p>Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p>
	<p>Consistent with Rule 911.a, a Form 27 must be approved prior to cut and cap, conducting flowline abandonment, or removing production equipment. Allow 30 days for Director review of the Form 27; include the Form 27 document number on the Form 44 for offsite flowline abandonment (if applicable) and on the Form 6 Subsequent.</p>
	<p>Properly abandon flowlines per Rule 1105. If flowlines will be abandoned in place, include with the Form 27: pressure test results conducted in the prior 12 months as well as identification of any document numbers for a ECMC Spill/Release Report, Form 19, associated with the abandoned line.</p>

	<p>Plugging</p> <p>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations.</p> <p>2) Plugs and squeezes will be placed as stated in the Plugging Procedure section of the approved NOIA unless revised by COA or prior approval from ECMC is obtained.</p> <p>3) The wellbore must be static prior to placing cement plugs which are to be a minimum of 100' in length for all but surface plugs. Mechanical isolation requires a 25' cement plug, minimum. For plugs not specified to be tagged, a tag is required if circulation is not maintained while pumping plug and displacing to depth. Wait on cement(WOC) a minimum of 4 hrs before tagging a plug. Tag at tops specified. Notify ECMC Area Engineer before adding cement to previous plug due to low cement top.</p> <p>4) Place a 50' plug (minimum) at the surface, both inside the inner most casing and in all annular spaces. Surface plugs shall be circulated to surface. Confirm cement to surface and complete isolation in all strings during cut and cap. After cut and prior to cap, verify isolation by either a 15 minute bubble test or 15 minute optical gas imaging observation. If there is indication of flow contact ECMC Engineering. Provide a statement on the 6 SRA which method was used and what was observed. Retain records of final isolation test for 5 years.</p> <p>5) With the Form 6 SRA operator must provide written documentation which positively affirms each COA has been addressed.</p> <p>6) Operator must wait a sufficient time on all plugs to achieve the intended design. If at any time during the plugging there is evidence of previously unreported pressure or fluid migration, contact ECMC Area Engineer before continuing operations.</p> <p>7) Plugging procedure has been modified as follows, See COA #3 for requirements to tag, CIBP set at 6120' in 2017 to remain, Plug #1 - 5675', CIBP with 20 sx of cement on top, NOTE: change to volume, Plug #2 - 2200-2000', 45 sx cement casing plug, Plug #3 - 880', perf and circulate 360 sx of cement to the surface, NOTE: change to volume, Plug #4 - 50' of cement at the surface in both the casing and the annulus per COA #4.</p> <p>8) Submit any logs run during the plugging with the Form 6 SRA.</p>
	Due to proximity to surface water, Operator will review the stormwater program and implement stormwater BMPs and erosion control measures as needed to prevent fine-grained sediment and impacted stormwater runoff from entering surface water.

6 COAs

ATTACHMENT LIST

<u>Att Doc Num</u>	<u>Name</u>
403854411	FORM 6 INTENT SUBMITTED
403854892	WELLBORE DIAGRAM

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Groundwater=Laramie-Fox Hills, Upper Pierre Deepest water well=740'(2mi, 41 records) Log=123-11591 1/30/1984 GR=4664 L-FH behind SC at 214', UP 460-1400'	07/27/2024
OGLA	Location Assessment Specialist (LAS) review complete. Well is not nearby RBUs. Task passed.	07/22/2024
OGLA	Well is in a CPW mapped Pronghorn Winter Concentration Area High Priority Habitat. Although plugging and abandonment operations with heavy equipment will be allowed, the operator is strongly encouraged to avoid them from January 1 through April 30.	07/22/2024
Permit	Confirmed as-drilled well location. Production reporting up-to-date. No other forms in process. Confirmed productive interval docnum: 401236813. Reviewed WBDs. Pass.	07/17/2024

Total: 4 comment(s)