

CORRECTED

INVOICE

WESTERN SERVICE COMPANY
P. O. Box 30
Sterling, CO 80751

DATE: July 23, 1997

INVOICE # RIG 97/7-04

SOLD TO: WALSH PRODUCTION, INC
P. O. Box 30
Sterling, CO 80751



LEASE NAME: Henderson #2

DATE	DESCRIPTION	TOTAL
7-14-97	Moved to location. Rigged up. Rigged up for tubing. Couldn't get packing nut off of tubing head. Went to town for cement, truck and float. Used cutting torch and cut packing nut off of tubing head. Hauled mud pump and mixing tub to location. Had trouble releasing packer. Ended up backing off safety joint on packer and pulled it to bottom. Got ready to cement. (10)	
7-15-97	Mixed and pumped 20 sack cement plug. Pumped plug to bottom. Pulled and laid down plastic coated tubing. Put thread protectors on each joint as we laid it down to protect plastic on pin ends. Filled casing with water. Dug out around wellhead to unpack surface head and to get ready to set blocks for jacks. Had bell nipple strapped. (9)	
7-16-97	Set blocks and casing jacks. Couldn't get casing slips out because pipe would move, but the slips wouldn't. Got cutting torch and split casing head. Reset casing jacks. (6)	
7-16-97	Worked pipe with casing jacks. Ended day with 31" of stretch at 152,550#, which indicated a 100% free point at 2047'. (6)	
7-17-97	Worked pipe with casing jacks. Ended day with 41" of stretch at 152,550# which indicated a 100% free point at 2707'. Took handling sub and casing jacks off. (7)	
7-18-97	Cut casing at 3903'. Put casing jacks back on and worked casing free. Used jacks to pull first 6 joints. Pulled and laid casing down. Rigged down casing equipment and rigged up for tubing. Ran 750' of tubing in hole. Filled hole with water. (12)	
7-21-97	Mixed and pumped 40 sack cement plug at 750'. Pulled tubing to 180'. Mixed and pumped 40 sack cement plug. Waited 1 hour and ran swab mandrel. Tagged top of cement at 95' from surface. Mixed and pumped 10 sack cement at surface. Cleaned up cement equipment. Rigged down. Moved off location. (5)	
	Rig Charges, 55 Hours @ \$110.00/Hour	\$5,775.00
	TOTAL	\$5,775.00

RECEIVED
JUL 30 97
COGCC

INVOICE

CORRECTED

WESTERN SERVICE COMPANY

P. O. Box 30

Sterling, CO 80751

DATE

FIG 979-04

TO: RIG PRODUCTION INC. 10000 100th Ave. N. P.O. Box 30 Sterling, CO 80751

SOLD TO:

P. O. Box 30 Sterling, CO 80751

LEASE NAME: Henderson #2

TOTAL

DESCRIPTION

DATE

Jackie -

This is A corrected
invoice for the
plugging of the
Henderson #2
Thank you,

RECEIVED

7-15-87

COBOL

Worked pipe with casing jack. Ended day with 37' of stretch at 185.5000. Which indicated a 100% free point at 2047. (6)

7-16-87

Worked pipe with casing jack. Ended day with 41' of stretch at 185.5000. Which indicated a 100% free point at 2047. (6) and casing jack off. (7)

7-17-87

Out casing at 3303'. Pul casing jack back on and worked casing line. Used jack to pull first 6 joints. Pulled and laid casing down. Rigged down casing equipment and hinged up for tubing. Ran 150' of tubing. Filled hole with water. (12)

7-18-87

Mixed and pumped 40 sack cement plug at 750'. Pulled tubing to 180'. Mixed and pumped 40 sack cement plug. Waited 1 hour and ran swap mandrel. Tagged top of cement at 85' from surface. Mixed and pumped 10 sack cement at surface. Cleaned up cement equipment. Rigged down. Moved off location. (8)

7-21-87

\$5,775.00

Rig Charges, 55 Hours @ \$110.00/Hour

\$5,775.00

TOTAL