

✓ To; Oil and Gas Commission, Copy of what we send to our office, for your file.

OPERATOR Ed. F. Delaney WELL NAME Ed. Delaney
Brick No. 6.

LOCATION- TOWNSHIP 1N RANGE 102W SECTION 4 MAY-9 1966

SPOT LOCATION NW1SW1 lot 5.

SPUD DATE Jan. 1966 COMPLETION DATE April 21, 1966

TOTAL DEPTH 1295 feet ELEVATION 5215 ft.

COMPLETION STATUS (P&A, I.P., ETC.) Initial prod. 18Bbls. 16 hrs.

CASING SIZE 4 1/2 DEPTH 1245 SAX CEMENT None

COMPLETION METHOD On pump

PLUGGING INFORMATION several plug jobs to control deviation.

HOLE DEVIATION (DIRECTION) on bottom 1 degree 15 min.

INTERVALS OF FRACTURES OR FAULTED ZONES 1245-1285 feet

FLUIDS ENCOUNTERED OTHER THAN OIL (DEPTHS) Fresh water 35-95 feet

VOLUME OF FLUIDS OTHER THAN OIL (DEPTHS) " " 10 bbls. per day

MECHANICAL LOGS (GAMMA-NEUTRON ETC., (DEPTHS) Drift and directional only

TESTING PROGRAM FOR OIL

1st day	16 hours	18 Bbls.
2nd.	" 24 "	21 "
3rd.	" 24 "	31 "
4th.	" 24 "	31 "
5th.	" 24 "	31 "
6th.	" 24 "	31 "
Present daily prod.	35 "	

(I.P. (PUMP, FLOW, TIME INTERVAL) 18 Bbls. 16 hours. pumping.

Ed. Delaney
Ed. Delaney.



00039315