

OPERATOR Ed. F. Delaney

WELL NAME Brick No. 3



00566183

LOCATION- TOWNSHIP 1N

OIL & GAS  
CONSERVATION COMMISSION

RANGE 102W

SECTION 4-1st 5

SPOT LOCATION W15W1E

SPUD DATE March 1965

COMPLETION DATE April 1965

TOTAL DEPTH 1818 feet

ELEVATION 5170 ft.

COMPLETION STATUS (P&A, I.P., ETC.) Initial Prod

33 bbls.

CASING SIZE 2-5/8 inch

DEPTH 120 ft.

SAX CEMENT 20 lbs.

COMPLETION METHOD # 4-1/2 inch casing to 1818 feet

PLUGGING INFORMATION None

HOLE DEVIATION (DIRECTION) Average from surface to 2.D. 5 degrees

INTERVALS OF FRACTURES OR FAULTED ZONES Fract. 1715 to 1750 Ft.

FLUIDS ENCOUNTERED OTHER THAN OIL (DEPTHS) Water 0.75 - 80.95 feet

VOLUME OF FLUIDS OTHER THAN OIL (DEPTHS) Approx. 3 bbls per hr.

MECHANICAL LOGS (GAMMA-NEUTRON ETC., (DEPTHS) None

TESTING PROGRAM FOR OIL

First day clean oil

33 bbls.

2nd. day

31 "

3rd. day

28 "

4th. "

24 "

5th. "

24 "

6th. "

24 "

7th. "

24 "

(I.P. (PUMP, FLOW, TIME INTERVAL)

Pump, 24 hrs

33 bbls.

*(use as completion)*

*oil  
# 65-110*