

# Oxy COA Operations Summary

Well:	BERGLUND MYERS 42-19	Spud Date:	
Project:	COLORADO-WELD-NAD83-UTM13	Site:	BERGLUND MYERS #42-19
Event:	ABANDONMENT	Rig Name:	CUDD CTU, ENSIGN 122
Start Date:	6/3/24	End Date:	9/11/24
Datum:	KB @ 4880	Well UWI:	0512314249
Department		Approved By	Date Approved
05123142490000			
		JEREMY DUTY	08/29/2024
<b>8/12/24</b>			
Time From	Subcode	Subcode Description	Operation
	Signs Posted	Signs Posted for Neighborhoods	P&A OPERATIONS SIGN POSTED @ ENTRANCE TO LOC.
	Form 42 Submit	Form 42 Submit with 48 Hours Notice	FORM 42 SENT IN & APPROVED
<b>8/15/24</b>			
Time From	Subcode	Subcode Description	Operation
	Controlled Venting	Controlled Venting and Vapors	MEASURES TAKEN TO CONTROL ALL VENTING ANY EMISSIONS THROUGHOUT P&A. USED BULLHEAD/FLAIR METHOD TO KILL WELL. FLUID LEVEL MAINTAINED THROUGHOUT OPERATIONS. 08/15/2024
	All Plugs Pumped	All Plugs Pumped were a Minimum of 100' Long	EACH PLUG PUMPED WAS AT LEAST 100' LONG. 08/15/2024
	Shallowtest HC	Shallowest Hydrocarbon Static Conditions	4 HOUR WAIT ON CEMENT, BUILDUP CONDUCTED. ALL VALVES SHOWED 0PSI WITH NO LELS OR SIGNS OF ANY GAS MIGRATION PRIOR TO 1800' TO 1300' PLUG. 08/15/2024
	Plug Tag Requirement	Plug Tag Requirement	SC SHOE PLUG PUMPED AT 08:00 05/15/2024. CEMENT CIRC TO SURFACE SO NO TAG REQUIRED. 08/15/2024
<b>9/11/24</b>			
Time From	Subcode	Subcode Description	Operation
8:00		Isolation Confirmation	(VISUAL) CHECK FOR 15 MINUTES. ISOLATION CONFIRMED (YES) OTHER METHOD: