

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

10/18/2024

Submitted Date:

10/18/2024

Document Number:

711901343

FIELD INSPECTION FORM

Loc ID: 312230 Inspector Name: SCHURE, KYM On-Site Inspection: 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

ECMC Operator Number: 95620
Name of Operator: WESTERN OPERATING COMPANY
Address: 1165 DELAWARE STREET #200
City: DENVER State: CO Zip: 80204

Findings:

5 Number of Comments
0 Number of Corrective Actions
 Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
James, Steven	(303) 893-2438	steve@westernoperating.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
219740	WELL	SI	12/01/2021	GW	075-06999	ROBERTS 1	PA

General Comment:

P&A IN PROCESS - DAY (5) - CEMENTING COMPLETED TO SURFACE - EXCAVATE WELLHEAD - ALLOW (5) DAYS FOR NG MIGRATION CHECK - IF NO MIGRATION DETECTED - CUT/CAP WELLHEAD - CONTACT ECMC FLOW-LINE GROUP FOR DIRECTIVES - BEGIN RECLAMATION PROCESS AFTER (5) DAY WAIT-

Inspected Facilities

Facility ID: 219740 Type: WELL API Number: 075-06999 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: YETTER WELL

Contractor Phone: 970-522-2885

Surface Casing

Cement Volume (sx): 105

Circulate to Surface: YES

Cement Fall Back: NO

Top Job, 1" Volume: YES

Intermediate Casing

Cement Volume (sxs): 50

Good Return During Job: YES

Production Casing

Cement Volume (sx): 50+50

Good Return During Job: YES

Plugging Operations

Depth Plugs(feet range): 750', 250'

Cement Volume (sx): 10+40+90+15

Good Return During Job: YES

Cement Type: PORTLAND NEAT

Comment: DAY (5) - SAFETY MEETING - CEMENT (90) SKS IN AND OUT @ (250') + (15) SKS TO SURFACE - CEMENTING COMPLETED
 WAIT (5) DAYS FOR NG MIGRATION CHECK - IF NO MIGRATION DETECTED, CONTACT ECMC FLOWLINE GROUP FOR DIRECTIVES- CUT/CAP WELLHEAD AND FLOWLINES- BEGIN RECLAMATION PROCESS
 CEMENTING COMPLETED - SATISFACTORY

Corrective Action: _____ Date: _____

Idle Well

Purpose: Shut In Temporarily Abandoned Reminder: _____

Comment: P&A CEMENTING COMPLETED

Corrective Action: _____ Date: _____

Workover

Comment: RIG ON LOCATION - P&A IN PROCESS - CEMENTING COMPLETED

Corrective Action: _____ Date: _____

The subreport 'InspWellFlowline' could not be found at the specified location \\10.14.12

ECMC Comments

Comment	User	Date
P&A CEMENTING COMPLETED - ALLOW (5) DAYS FOR NG MIGRATION CHECK - CONTACT ECMC ENGINEERING - FLOWLINE GROUPS FOR DIRECTIVES AND/OR CONCERNS - AFTER THE (5) DAY NG MIGRATION CHECK - CUT/CAP WELLHEAD & FLOWLINES AND BEGIN RECLAMATION PROCESS.	schureky	10/18/2024